

FOR STATE USE ONLY	
Received By	DATE
(For resident engineer)	

TO	CONTRACT NUMBER	DATE	IDENTIFICATION NUMBER
Ben Ghafghazi (resident engineer)	04 - 0120L4	2/28/2008	

This is a Supplemental Notice of Potential Claim for additional compensation submitted as required under the provisions of Section 9-1.04, "Notice of Potential Claim," of the Standard Specifications. The act of the engineer, or his/her failure to act, or the event, thing, occurrence, or other cause giving rise to the potential claim occurred on: DATE

2/8/2008

The particular nature and circumstances of this potential claim are described in detail as follows

An unwarranted Notice of Suspension of Work was presented to MCM after a supposedly minute amount of sediment entered the bay.

(attach additional sheets as needed)

The basis of this potential claim including all relevant contract provisions are listed as follows:

The structural excavation was intended to be done by dredging. As a result the job was permitted for this activity with environmental agencies, meaning that turbidity created in the bay was a foreseen event. MCM chose to install cofferdams to excavate for the structural excavations. This decision immensely decreased the environmental impact due to structural excavation.

(attach additional sheets as needed)

The estimated dollar cost of the potential claim including a description of how the estimate was derived and an itemized breakdown of individual costs are attached hereto.

The suspension of work occurred on February 8, 2008 until February 11, 2008. Please see attached sheet.

(attach sheets as required)

A time impact analysis of the disputed disruption has been performed and is attached hereto. The affect on the scheduled project completion date is as follows:

The initial analysis shows no affect on the scheduled project completion date. Yet, the CPM for this time period has yet to be accepted.

The undersigned originator (Contractor or Subcontractor as appropriate) certifies that the above statements and attached documents are made in full cognizance of the California False Claims Act, Government Code sections 12650-12655. The undersigned further understands and agrees that this potential claim to be further considered, unless resolved, must fully conform to the requirements in Section 9-1.04 of the Standard Specifications and must be restated as a claim in the Contractors written statement of claims in conformance with Section 9-1.07B of the Standard Specifications.


SUBCONTRACTOR or CONTRACTOR
(Circle One)

(Authorized Representative)

For a subcontractor potential claim

This notice of potential claim is acknowledged, certified and forwarded by

MCM CONSTRUCTION INC.
PRIME CONTRACTOR



(Authorized Representative)

Equipment #	Description	Rental Rate	Hours	Total
B99	Crane Linkbelt Ls 518 150 Ton	178.53	96	\$17,138.88
B323	Excavator, Hitachi, Hyd	131.78	96	\$12,650.88
B439	Excavator, Hitachi ZX330LC	131.68	96	\$12,641.28

Material	Quantity (ft^2)	Pounds Total	Rate \$.03/day/100lbs	Total
PZC18 Sheet Pile	13000	314600	\$94.38	\$377.52

Total Amount =	\$42,808.56
----------------	-------------