

14-Mar-2008

ABF-CAL-LTR-000472

Mr. Gary Pursell
Resident Engineer
California Department of Transportation
333 Burma Road,
Oakland, CA 94607, USA

PROJECT: San Francisco Oakland Bay SAS Bridge Superstructure
Caltrans Contract No. 04-0120F4
ABF Job No. 660110

SUBJECT: Supplemental Notice of Potential Claim No. 001

Gentlemen:

Pursuant to the Agreement, including Standard Specifications, Article 9-1.04, Notice of Potential Claim, Standard Specifications and Special Provisions, American Bridge / Fluor Enterprises Inc., A Joint Venture (ABFJV) hereby notifies the Engineer of the following:

Attached please find letter dated December 18, 2007 from ABFJV's Subcontractor, Bleyco, Incorporated (Bleyco). This letter claims that Bleyco has incurred additional "Project Management Costs" derived from deficiencies in the Project plans and specifications

Once Bleyco determines the additional cost associated with its claim and provide this information to ABFJV, this Notice Letter will be followed-up with a statement of the adjustment necessary to the Contract Compensation.

In the event Bleyco determines that a Time Impact will occur as a result of the impacts described in the attached letter we will advise the Department of the extent and impact of the Delay.

We look forward to promptly receiving your written response to this notification.

If you have any questions, please contact our office.

Sincerely,

AMERICAN BRIDGE/FLUOR ENTERPRISES, INC. A JOINT VENTURE



Michael Flowers
Project Director

Encl: Bleyco Incorporated letter dated December 18, 2007 (2 pages)

File: 01.07, 02.01

BLEYCO, INCORPORATED

License #540588-A,B,C-10

QUOTE NO.: 3

MAILING ADDRESS/SHOP:

11425 Cull Canyon Road

Castro Valley, CA 94552

Phone: (510) 538-5228

Fax: (510) 538-5229

SAN FRANCISCO OFFICE:

✓ 401 Terry A. Francois Blvd., #122

San Francisco, CA 94158-2133

Phone: (415) 896-6072

Fax: (415) 896-6073

DATE: December 18, 2007

TO: American Bridge/Fluor Enterprises, J.V.

375 Burma Road

Oakland, CA 94607

Attn: Thomas Nilsson

hand-delivered to receptionist

Page 1 of 2

NOTICE OF POTENTIAL CLAIM - COSTS

PROJECT NAME:

San Francisco Oakland Bay Bridge SAS Superstructure

Cal-Trans Contract No. 04-0120F4

OWNER:

State of California Department of Transportation

RE:

Response to CAL-ABF-LTR-000130 - Supplemental Notice of Potential Claim No. 001

DESCRIPTION OF CLAIM:

Plans and specifications are not comprehensive and coordinated, and either lacks necessary details or provides conflicting details. Electrical information required by Specifications 10-1.17, 10-1.18, 10-1.59 and Plan Sheet 93 Notes 1, 14, 18, 19, 20 and 22 has been and continues to be delayed, resulting in late work and re-work of the information. The delay is on-going as the electrical work is undergoing design and/or re-design, and new conflicts are discovered.

AMOUNT:	\$	85,476	computed extra cost thru 12/02/07
	\$	10,449	estimated ongoing Dec 2007 cost
	\$	11,494	projected ongoing 2008 per month cost

NOTES, CLARIFICATIONS, EXCEPTIONS:

1. Project management wages and total hours per escrow bid documents.

Anna Lee, Project Manager

Proposal expires: N/A

PROJECT MANAGEMENT COSTS

COST THRU 12/02/07

Allocation of project management hours prior to crews on site:

Preliminary - plans and specifications, project set-up, general submittals	160
Submittals from vendors - technical	160
Information to ABFJV - electrical penetrations, attachments, weights, etc.	<u>248</u>
Includes hours for field and shop drawings Bleyco use	

DESCRIPTION	HOURS
West girder/roadway/pier	72
East girder/roadway/pier	48
Barrier	16
Bike path	24
Tower below El 53	24
Tower at El 53	48
Tower above El 53	<u>16</u>
	248

Total:	568
PM hrs posted as of week ending 12/02/07:	<u>1,157</u>
Extra PM hrs:	(589)

Cost of extra project management hours attributed to the claim:
 589 hrs @ \$ 145.12 =

\$ 85,476
 amount to Pg 1

Average hrs/month for past 15 months = 72 hrs

ESTIMATED DEC 2007 COST - ongoing extra project management hours

72 hrs/mon @ \$ 145.12 =

\$ 10,449
 amount to Pg 1

PROJECTED 2008 PER MONTH COST - ongoing extra project management hours

72 hrs/mon @ \$ 145.12 x projected 10% increase =

\$ 11,494
 amount to Pg 1