

02-Nov-2006

ABF-CAL-LTR-000060

Mr. Gary Pursell
Resident Engineer
California Department of Transportation
333 Burma Road,
Oakland, CA 94607, USA

PROJECT: San Francisco Oakland Bay SAS Bridge Superstructure
Caltrans Contract No. 04-0120F4
ABF Job No. 660110

SUBJECT: OUTSTANDING RFI'S RELATED TO ELECTRICAL STEEL PENETRATIONS

Gentlemen:

Pursuant to the Agreement, including Standard Specifications, Article 5-1.04, Coordination and Interpretation of Plans, Standard Specifications and Special Provisions, American Bridge / Fluor, JV (ABFJV) hereby notifies the Engineer of the following errors, inconsistencies or omissions in the Contract Documents:

See the enclosed letter from Bleyco, dated October 19, 2006 seeking answers to a number of RFI's that are impacting their ability to provide drawing information requested by ABFJV. Some of these RFI's remain unresolved. If these requests remain unresolved, ABFJV may be required to direct Bleyco to proceed without the information in order to meet the project schedule and minimize cost impacts. Then ABFJV will have to redraft shop drawings incorporating the RFI responses and resubmit the affected shop drawing packages. ABFJV will notify Caltrans to the extent of impacts as soon as possible.

We hereby request prompt resolution to the outstanding RFI's.

If you have any questions, please contact our office.

Sincerely,

AMERICAN BRIDGE/FLUOR ENTERPRISES, INC. A JOINT VENTURE

<<< ORIGINAL SIGNED >>>

Michael Flowers
Project Director

Enclosures:

Bleyco letter dated October 19, 2006

cc: Ruth Bleyco

File: 02.01

Received
000526 03 Nov 06