

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION  
**INITIAL NOTICE OF POTENTIAL CLAIM**  
 CEM 6201A (NEW 9/2002)

FOR STATE USE ONLY	
Received By (For resident engineer)	Date

TO	CONTRACT NUMBER	DATE	IDENTIFICATION NUMBER
GARY PURSELL (resident engineer)	04-0120F4	01/12/07	001

This is an Initial Notice of Potential Claim for additional compensation submitted as required under the provisions of Section 9-1.04, "Notice of Potential Claim," of the Standard Specifications. The act of the engineer, or his/her failure to act, or the event, thing, occurrence, or other cause giving rise to the potential claim occurred on:

DATE:

The particular nature and circumstances of this potential claim are described as follows:


Ref. ABF-CAL-LTR-000060 (11/20/06), 0000092; CAL-ABF-LTF-00102 (1/08/07); Bleyco Inc. letters dated 10/19/06, 12/18/06

Electrical penetrations through and the attachments to the steel tower, box girders, cross beams and bike path are to be provided for incorporation into the respective shop drawings for approval. Bleyco Inc. has expended an inordinate amount of time on this activity, which is not complete at this date. The reason for the excessive time is that the electrical portion of the project appears to have been designed without regard to the actual steel structure. Some examples of this are the PB-COM and PB-LTG boxes through the steel plates of the barrier rail, tower lights that are located on the sealed counterweight of the steel girder, large mechanical pipe through the luminaire box with no allowance for conduit, etc.

(continued on Page 2)

(attach additional sheets as needed)

The undersigned originator (Contractor or Subcontractor as appropriate) certifies that the above statements and attached documents are made in full cognizance of the California False Claims Act, Government Code sections 12650-12655. The undersigned further understands and agrees that this potential claim to be further considered, unless resolved, must fully conform to the requirements in Section 9-1.04 of the Standard Specifications and must be restated as a claim in the Contractors written statement of claims in conformance with Section 9-1.07B of the Standard Specifications.

Bleyco Inc.  
 SUBCONTRACTOR or CONTRACTOR  
 (Circle One)  
  
 (Authorized Representative)

For a subcontractor potential claim

This notice of potential claim is acknowledged, certified and forwarded by

American Bridge / Fluor Enterprises, Inc.  
 PRIME CONTRACTOR  
 A Joint Venture  
  
 (Authorized Representative)

**ADA Notice** For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

Initial Notice of Potential Claim  
CT 04-0120F4  
January 12, 2007

Page 2

Bleyco Inc. maintains that the electrical information would have been provided well within the time frame (Bleyco allowed plenty) imposed by ABF JV if the electrical design was complete, coordinated and constructible; ref. the electrical penetrations (quantity is not substantial) provided to date for the girders and towers. We have been delayed and have been extended in project management time arriving at the information and the process is ongoing. The cost for extended project management time will be forwarded for payment when the process is complete and costs can be totaled.