

DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge Program

333 Burma Rd.
Oakland, CA 94607
(510) 622-5660, (510) 286-0550 fax



*Flex your power
Be energy efficient!*

February 08, 2007

Contract No. 04-0120F4
04-SF-80-13.2 / 13.9
Self-Anchored Suspension Bridge
Letter No. 05.03.01-000131

Michael Flowers
Project Executive
American Bridge/Fluor Enterprises, a JV
375 Burma Road
Oakland, CA 94607

Dear Michael Flowers,

Supplemental Notice of Potential Claim No. 002

We are in receipt of correspondence ABF-CAL-LTR-000105 and ABF-CAL-LTR-000114, regarding submission of Supplemental Notice of Potential Claim No. 002. The supplemental notice does not contain required information and the information provided to-date is insufficient for the Department to evaluate the merits of the potential claim.

ABF has indicated that supplemental information necessary to document the potential claim is not available at this time since, according to ABF, the impacts of the potential claim are ongoing. Therefore, when available, please provide supplemental information as provided in Section 9-1.04, "Notice of Potential Claim," of the Standard Specifications, as amended in Section 1 of the Special Provisions. The supplemental information to be provided should include:

- The basis for the potential claim including all relevant contract provisions.
- The estimated cost of the potential claim, including an itemized breakdown of individual costs and how the estimate was determined. The amount of the potential claim has been provided by Hassett Engineering with a detail spreadsheet itemizing the time spent on each RFI. However, please provide a correlation between the spreadsheet hours and the estimated hours in Hassett's letter of January 12, 2007. It is requested similar information be provided for Candraft-Tensor.
- An explanation of the cause and effect relationship between the potential claim and the estimated cost of the potential claim. Please indicate how the alleged impacts and costs were determined and monitored during the impact period.
- A Time Impact Analysis (TIA), if applicable.
- Prime Contractor and Subcontractor signatures on all NOPC forms.

- Copies of subcontracts and any other written agreements between ABF, Candraft-Tensor and Hassett Engineering.

In consideration of a mutual agreement to postpone consideration of NOPC 002, it is requested, at this time, that ABF provide a current estimate of the anticipated date when the supplemental information will be available and can be provided. Further, your attention is directed to Section 5-1.103, "Records," of the Special Provisions, regarding your obligation to provide accurate records of the direct costs of the work performed under this notice of potential claim.

Sincerely,

A handwritten signature in blue ink that reads "Gary Purcell". The signature is written in a cursive style with a large initial "G".

GARY PURSELL
Resident Engineer

file: 05.03.01, 62.02.02