

04-Dec-2008

ABF-CAL-LTR-000762

Mr. Gary Pursell
Resident Engineer
California Department of Transportation
333 Burma Road
Oakland, CA 94607

**PROJECT: San Francisco Oakland Bay SAS Bridge Superstructure
Caltrans Contract No. 04-0120F4
ABF Job No. 660110**

**SUBJECT: CTLLC Weekly Time Summary and Update of Tracked Changes for East End
Detailing**

Dear Mr. Pursell:

Further to American Bridge / Fluor Enterprises, Inc., A Joint Venture (ABFJV) Letter No. ABF-CAL-LTR-000576 dated July 2, 2008, wherein ABFJV advised the Department that ABFJV directed Candraft-Tensor LLC (CTLLC) to proceed with the balance of the detailing services for Lifts 12 through 14 (East and West Bound) through Segment Assembly Drawings on a "time and material" basis in order to obtain completion of this detailing by December 31, 2008, ABFJV provides the Department herewith CTLLC's weekly time summary for the period November 22 – 28, 2008. In addition, ABFJV Letter No. ABF-CAL-LTR-000651 advised the Department that ABFJV will provide weekly a summary of new and outstanding changes being tracked by CTLLC. ABFJV hereby submits CTLLC's latest Change Order Summary Log for East End OBG Detailing, dated November 24, 2008. However, please note that the Change Order Log is unchanged from last week's submission in ABFJV Letter No. ABF-CAL-LTR-000760. From this point forward, ABFJV will also provide the Department with a weekly listing of problems encountered by CTLLC on East End OBG Detailing. Please find attached CTLLC's listing of problems for the week ending November 28, 2008.

For informational purposes, please note that the ripple effects of changes, such as additional work, inefficiencies, interferences and disruptions, resulting from the numerous modifications on the East End Work cannot, with any degree of certainty, be allocated to particular identifiable Contract Change Orders. Thus, the attached Weekly Time Summary's line item "Total Hours worked on additional RFI changes to East end detailing work that were not contemplated in the east end detailing scope of work at the time of issuance of SCO 54, SCO 062, and SCO 065" represents the direct CTLLC detailing man-hours for Work outside the scope of SCO 54, SCO 62, and SCO 65. The CTLLC work hours listed in this line item are not all inclusive and do not represent the entirety of the time and cost impacts encountered by CTLLC or others. Further, the time summaries do not include changes to existing Approved or incomplete Shop Drawings resulting from current RFI responses.

Upon your review of the attached, should you have any questions or wish to discuss this matter further, please contact our office.

Received
505728 05 Dec 08

ABF-CAL-LTR-000762
Page 2

Sincerely,

AMERICAN BRIDGE/FLUOR ENTERPRISES, INC. A JOINT VENTURE

<<< ORIGINAL SIGNED >>>

Michael D. Flowers, P.E.
Project Director

Enclosures: CTLIC Weekly Time Summary, East End Detailing, November 22 – 28, 2008 (2 pages)
Candraft Timesheets, November 22 – 28, 2008 (105 pages)
Candraft Change Order Summary for East End OBG Detailing, dated November 24, 2008 (6
pages)
CTLIC Listing of Problems Encountered on East End OBG Detailing for the week ending
November 28, 2008 (1 page)

File: 02.01