



C.C. MYERS, INC.

An Equal Opportunity / Affirmative Action Employer

3286 FITZGERALD ROAD
RANCHO CORDOVA, CA 95742
916-635-9370
FAX 916-635-1527

LETTER OF TRANSMITTAL

Document No: 215-STT.00651
Dated Apr 20 2006 Job No.: 215
Attention: Mr. Mahantesh Anigol
Re: 04-0120R4
Temporary Bypass Structure

To: State of California
Department of Transportation
333 Burma Road
Oakland CA 94607

Subject: Notice of Potential Claim #18 Part A

We are sending you:

Attached

Via Fax

Drawing

Plans

Prog. Pmt

Samples

Certificates of compliance

Calculations

Payroll

Specs

Copy of Letter

Change Order

Schedule

Invoice

Copies	Item	Date	Description
1	01	Apr 20 2006	Notice of Potential Claim #18 Part A

These are transmitted as checked below:

For Approval

For Review/comment

Return For Correction

For Your Use

As Requested

For Information

Remarks:

Copy To: Robert Coupe, Main Office

File: 215-9918

Signed:

Andy Chan
Project Engineer

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
NOTICE OF POTENTIAL CLAIM
CEM-6201A (NEW 9/2002)

FOR STATE USE ONLY		
Received by:	(For Resident Engineer)	Date:

To Mahantesh Anigol (resident engineer)	CONTRACT NUMBER 04-0120R4	DATE: 4/20/2006	IDENTIFICATION NUMBER 18
--	-------------------------------------	-----------------	------------------------------------

This is an Initial Notice of Potential Claim for additional compensation submitted as required under the provisions of Section 9-1.04 "Notice of Potential Claim" of the Standard Specifications. The act of the Engineer, or his/her failure to act, or the event, thing, occurrence, or other cause giving rise to the potential claim occurred on:

DATE: 4/17/2006

The particular nature and circumstances of this potential claim are described as follows:

CCO 24 Supplement. No 2, has been written for the Temporary Suspension of Work from April 1, 2005 to April 16, 2006. Compensation for this suspension is being paid through Item No. 8, Time Related Overhead. Condon-Johnson & Associates Inc. is not part of the TRO Cost and is not being compensated for our extended Home Office Over Head Costs. This portion of the project has been suspended since Sept. 2004. CJA's original contract duration with concurrent work was for 6-months. CJA has been involved in the project since June 2004 and has only completed approximately 33% of our contracted work. This suspension is well beyond anything that could have been considered at the time of bid and CJA should be compensated for its extended time on the project under Section 4-1.03C and Section 8-1.05 of the Standard Specifications.

(attach additional sheets as needed)

The undersigned originator (Contractor or Subcontractor as appropriate) certifies that the above statements and attached documents are made in full cognizance of the California False Claims Act, Government Code Sections 12650-12655. The undersigned further understands and agrees that this potential claim to be further considered, unless resolved, must fully conform to the requirements in Section 9-1.04 of the Standard Specifications and must be restated as a claim in the Contractors written statement of claims in conformance with Section 9-1.07B of the Standard Specifications.

Condon-Johnson & Associates Inc.

SUBCONTRACTOR or CONTRACTOR

(Circle One)



(Authorized Representative)

For subcontractor notice of potential claim

This notice of potential claim is knowledgeable and forwarded by

C. C. Myers Inc.

PRIME CONTRACTOR



(Authorized Representative)

ADA Notice

For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814