

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-7

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)

Date: Week of July 17, 2006

DAILY REPORT

Monday, July 17, 2006

Pre-meeting for "no addendum" CCO's/issues scheduled for tomorrow afternoon.

Tuesday, July 18, 2006

Core team management partnering meeting held today (see agenda). Afternoon meeting to pursue closure on the remaining outstanding "Addendum 8" issues, or "no time for addendum" issues

Wednesday, July 19, 2006

Reviewed five different bid document packages with Brian Petersen, ABF. It was determined only two of the five packages needed to be opened and reviewed in more detail, 1) ZPMC Agreement and 2) CanDraft-Tensor Agreement. The five packages were then hand delivered to Bill Zanetich's office to be escrowed.

Thursday, July 20, 2006

Received verbal HQ authority to proceed for CCO 21 from Ken Darby. Ken was on-site today for a kick-off meeting regarding CCO issues and processes.

Transmitted five RFI responses today, RFI 16, 28, 29, 32, & 33. Also issued Authority to Proceed for CCO 21 and CCO 22 (in part).

Friday, July 21, 2006

REC'D *06 AUG-22 #000256