

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Gary Pursell's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45. GP-8

Date: Week of July 24, 2006

Monday, July 24, 2006

Senior Staff Meeting held in PM, followed by all SAS staff meeting.

Discussed history regarding 30-day time extension upon submittal of preliminary CRIP concepts with Janet Adams, past SFOBB Project Manager. Janet confirmed it was intended the 30-day time extension be applied to all three phases of the contract, rather than the third phase only.

Tuesday, July 25, 2006

At semi-weekly RFI Meeting, Ron Crocket acknowledged that ABF would like to proceed with the proposal to account for State-owned-float by starting the clock for State-owned-float when complete "unstamped" (by an engineer) working drawings are submitted. The contractual clock for review and approval of working drawings will begin when the "stamped" working drawing is submitted.

Wednesday, July 26, 2006

Pete's staff meeting at 7am. Request that Derek Pool attend discussion on small businesses at next ABF/CT management meeting.

Met with Brian Maroney, Ted Hall, Peter Lee & Trish Stoop regarding Trish's role with SAS scheduling. It was agreed that Trish would participate in a part time oversight role, and could be available approximately 12 hours/week.

Thursday, July 27, 2006

SAS Trailer tailgate safety meeting. Topics included a overview of confined space requirements.

Responded to RFI No. 41.

Friday, July 28, 2006

Annual Leave

REC'D *06 AUG 22 #000257