

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-11

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)
DAILY REPORT

Date: Week of August 14,
2006

Monday, August 14, 2006

Accompanied Tony Anziano in a ~one hour meeting with senior management from the Fluor Corp, Steve Dobbs and Doug Fuller, followed by a tour the East Span project site.

ABF began to move on-site today. Mike Flowers, Ron Crocket, Lou Wehar, and many others from the ABF team setting up their offices on Pier 7.

Tuesday, August 15, 2006

Semi-Weekly RFI Meeting. Many attended in person with ABF moving on site.

Prepared draft agenda for Thursday's core team meeting.

Wednesday, August 16, 2006

Interviewed last two DRB member candidates, Fred Graebe and Jerry Martin

Met with Mike Flowers to discuss closure on first five CRIP proposals. Several of the CRIPs do not meet the criteria for CRIP, i.e., CRIPs 3, 4 & 5 - no cost or time savings identified. CRIP 1 is not supported by Structures Maintenance due to concern for metal rusting and degrading in time. CRIP 2 Block W2 Block Out is still being reviewed. We also discussed resolution of time extensions offered in the special provisions. Mike would like to defer closure on the time issue, pending further understanding of CRIP 2 approach.

Thursday, August 17, 2006

ABF/CT Core Management Team meeting held in am.

Pipe beam fabrication meeting/teleconference with Oregon Iron Works held at 12:30 pm.

Attended meeting at DO regarding consulting services issues for the Toll Program, and in particular for the SFOBB corridor. This was in response to the recent reorganization of the Toll Program verses District structure.

RFI Meeting at 1:00pm and focus meeting on ISD's at 2:00 pm. I did not attend these two meetings.

Friday, August 18, 2006

Reviewed CCO's Nos 1 & 2 with Scott Fable. Met with John Hazard, KFM Contract Manager, regarding 1) taking over the old "mission control" office trailer for use as an extension of the WDC, and 2) coordination of the work on YBI between ABF & KFM. In particular, at this time ABF would like to do some surveying and place stakes for the proposed locations of temporary towers on the island.

REC'D *06 AUG-22 #000260