

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

JOB STAMP
04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 830 to 834	DATE: 6/27 to 6/30/06 <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday:

- New employee interviews cancelled.
- Worked on closing out old 101 job 2357A4 in San Jose.

Tuesday:

- New employee interviews cancelled.
- Worked on closing out old 101 job 2357A4 in San Jose.

Wednesday:

- Met Lou Wehar, ABF, to discuss extra work bill procedure and discussed billing on CCO's presently in the system. Agreed to help them by imputing extra work bills in the system in order to expedite payment until they have trained staff to perform this task. ABF has signed up to staff personnel for EWB training on 7/10/06. We will get together on Friday to go over all EWB to be paid on the July estimate.
- Discussed and worked on custom spreadsheet with Lynne (Pete's Asst.). New spreadsheet to present SAS CCO's in a format consistent with other corridor project formats along with an additional field to show CCO status

Thursday:

- 1Hr safety and staff meeting.
- Reviewed and answered e-mail.
- Worked on SAS CCO spreadsheet, incorporating new column to show status of CCO's for Pete Z.

Friday:

- Identified area for new employees.
- Gathered new employee forms and other material by talking to Doris.
- Started investigating State Furnished Material to be supplied to ABF. Some unique items listed need further investigation as to how to procure them and how long of a lead time will be needed.
- Corrected SAS CCO 17 spec reference typo. Lou Wehar, ABF Eng., obtained signing authority from Mike Flowers, I signed for Gary Pursell as the RE only.
- Also discussed outstanding EWB's with Lou and how we would help input EWB's until they complete training on the internet EWB system.

SIGNATURE  (Darryl Schram)	TITLE Senior Construction Engineer, SAS
--	---