

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

<b>JOB STAMP</b>  <b>04-0120F4</b> <b>04-SF-80-13.2/13.9</b> <b>SAS</b>
---

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45


ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>872 to 876</b>	DATE: <b>8/7 to 8/11/06</b> <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>

WEATHER:  
**(NA – See Weekly Statement of Working Days)**

- Monday:
- SAS CE Meeting. Chris Masters and Reba discussed PMIV and announced future training classes.
  - SAS Staff Meeting. Scott F. was identified as a person who may be tasked with identifying appropriate file categories and routing of incoming documentation.
  - DRB CCO was discussed with Gary P. Daily rate increases along with specialty engineering services for the DRB are still being discussed with Contractor and Department personnel. CCO details will probably be finalized in September 2006.
  - Discussed, Stanley Ku and Chris Masters, need to run fiber optic line from SAS to WDC along with additional hardware requirements. Chris will provide me additional info on hardware. Gary OK'd informing Contractor to proceed via email and to charge cost to CCO 17.
- Tuesday:
- Attended SAS RFI meeting.
  - Discussed j-job DMS credit CCO with Gary P. and Richard D. After going over credit matrix spreadsheet agreed to pursue a credit of approximately \$182K. I asked Richard to draft the credit CCO at this time.
- Wednesday:
- Started review of SAS CCO's prepared by Scott F. and George G.
  - Discussed implementing new SAS CCO tracking and internal procedures under development with SAS CCO staff, Scott F. and George B.
- Thursday:
- Attended bi-weekly safety meeting.
  - Discussed SAS staffing requirements in meeting with Gary P., Bill S., and myself.
  - George B. scheduled meeting with Karen, HNTB Eng. Karen is preparing plans for new water lines for Department and ABF use. This work has been identified as CCO #18. Draft plans were discussed and given to us for review. I plan on tasking Richard Duncan with reviewing the plans.
- Friday:
- SAS staff CCO Meeting. Went over procedures and CCO summary.
  - Complete 101 Aux. Lane (2357A4) CCO 58 and discussed with Maurice El Hage and Tony Ordway. They gave OK to deliver CCO to Contractor but would like to make some revisions to memo text.
  - Discussed DMS elimination credit with Dick B. (J-job Contractor). New credit amount of approximately \$182K for elimination of Item #86, DMS, was agreeable to him. Also agreed to reschedule DRB meeting to November due to our resolution of this issue.

REC'D 06 AUG 22 10:00:08

SIGNATURE  <b>(Darryl Schram)</b>	TITLE <b>Senior Construction Engineer, SAS</b>
--	---