

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. REDIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

<b>JOB STAMP</b>
<b>04-0120F4</b>
<b>04-SF-80-13.2/13.9</b>
<b>SAS</b>

REDIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. REDIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>900 to 904</b>	DATE: <b>9/4 to 9/5/06</b> <span style="border: 1px solid black; padding: 2px;">M T W T F</span> S S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday Not present, Labor Day holiday.

Tuesday: Not present, family leave day taken.

Wednesday:


- Met with Lou Wehar, AB, to discuss CCO 17 billings for next pay estimate. Agreed to help them submit billing due to shortage of trained AB office staff. EWB trained AB staff is presently moving to location or is out of town due to death in the family.
- Reviewed status of CCO's 2, 12, and 13 with CCO staff. These CCO's should be finalized and execute soon.
- Discussed email correspondence being prepared for transmittal to Bob Zandipour, per meeting held previously. Tasking Bob for CCO 11 concurrence and info on State furnished Materials.
- Discussed J-job, 0120J4, with Richard D., RE. Problem with existing guard rail protecting ramp metering support along right shoulder of Route 80 west of toll plaza.
- Prepared one agenda item for SAS CE meeting per discussion with Gary P. over staff questions concerning who is responsible for tracking and monitoring plan sheet revisions.

Thursday:

- Attended bi-weekly safety meeting.
- Site review of J-job MBGR problem with Richard D., RE. Existing MBGR needs to be repaired and possibly upgraded. Richard shall check with traffic safety to assure remedial action is acceptable. Electrical Maintenance shall also be contacted to assure electrical service to metering lights is not interrupted.
- SAS W2, POW wall, and general YBI site review was conducted by myself, Scott Fabel, and Richard D.
- Pursued info regarding Skyway Mission Control trailers per conversation with Gary Pursell. Reviewed Skyway CCO's 26 and 32 created to fund Mission Control and culled some information from Bill Howe. Met with Mark Mallet KFM contact, he will gather lease information so and contact me tomorrow. Items to discuss: 1. Transferring lease from KFM to ABF/Ct. 2. Rewire utilities, presently run through KFM trailer. 3. Discuss using existing furniture purchased by KFM.

Friday:

- J-job, 04-0120J4, risk management meeting and update chaired by Rob Kobal. Items completed and needing completion: 1. Updated risk register. 2. Agreed to meet on 11/15/06 9:00am for next update. 3. Need to setup meeting with Ct Surveys, CJ, and Ct Design, Mimy, to discuss what additional information is needed to set slope stakes. Richard Duncan, RE, shall setup this meeting next week if possible. 4. J-job personnel shall mark-up utility plans with any and all additional information not included and forward to Ct Design Engineer Mimy. This info will be used to help ovoid conflicts with future projects.
- Continued to pursue Mission Control information needed for new SAS CCO with KFM and Ct Skyway personnel.

SIGNATURE  <b>(Darryl Schram)</b>	TITLE <b>Senior Construction Engineer, SAS</b>
---	---