

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. REDIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

JOB STAMP
04-0120F4
04-SF-80-13.2/13.9
SAS

REDIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. REDIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 893 to 897	DATE: 8/28 to 9/1/06 M T W T F S S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday:

- J-job meeting to discuss Labor Day Bay Bridge closure. The J-job Contractor will take advantage of this closure in order to install a drainage pipe across the WB Route 80 lanes. It is anticipated that this closure will save the Department cost due to: (1) Reduced traffic control. (2) Full eight hour shift. (3) CCO work is anticipated, this should also greatly benefit from the efficiencies of a long duration closure.
- Prepared updated pay estimate funding summary in advance of meeting set up with Pochana on Tuesday.
- Reviewed and discussed Pete S. specific CCO log, similar to Contractor CCO log.

Tuesday:

- Met with Pochana C. to discuss revised pay estimate funding summary. Made additional revision to summary prepared for estimate #4 and emailed to Gary and Pochana. Scott and George preparing revised summaries for pay estimates 1, 2, and 3.
- Set up meeting to discuss District design issues with Bob Z.,

Wednesday:


- Discussed need to get ATP for CCO #23 with George, Scott, Brian, and Rick. Minor corrections made to ATP request Brian and Rick have signed, awaiting Gary, Pete, and Rob signatures at this time.
- Reviewed outstanding structures CCO's with Brian B. and CCO staff.
- Reviewed outstanding district CCO's with CCO staff.
- Started preparations for meeting with Bob Zandapour, and others scheduled for tomorrow at 2:00pm.

Thursday:

- Meeting with District and Consultant Design staff Bob Zandipour (Ct District Toll Bridge Design), Brady Nadell (PB), Mark Grodzki (PB), Rajesh Verma (Ct/TBD), Gary Pursell (SAS RE), Scott Fabel (SAS Eng.), Bill Shedd (SAS CE), George Boughosn (SAS Eng.), and Darryl Schram (SAS CE). Items discussed included: 1. Contacts for listed State Furnished Materials. 2. Concurrence for CCO #11 Misc. Civil Documentation Corrections. 3. RE File completeness. And misc. other items discussed by Gary and Bill. SAS CCO staff shall email Bob Z. CCO 11 material for review and coment / concurrence along with a list of State furnished materials that requires contact information.
- Reviewed CCO's with Gary Pursell and CCO staff. CCO's 2, 12, and 13 shall be finalized and readied for execution.

Friday:

- Not present, vacation day.

SIGNATURE  (Darryl Schram)	TITLE Senior Construction Engineer, SAS
-------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------