

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 09/03/06 through 09/09/06

SELF-ANCHORED SUSPENSION (04-0120F4) R.E - Gary Pursell / S.R. - Rick Morrow

Contract: 04-0120F4

04-SF-80-0.6/1.3

Contractor: FCI Constructors, Inc.

Time Elapsed - 4%

Completed - 10%

Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006

First Working Date: May 18, 2006

Est. Date of Completion: 2013

STATUS OF WORK:

•
Office work

- Prepare plans and contract change orders for changes not incorporated by addendum.
- Reviewing five Cost Reduction Incentive Proposals (CRIP).
- Provide direction to Requests for Information (RFI). Of 160 RFIs received, 132 responses have been provided.
- Contractor developing base line schedule with input from CT at weekly scheduling meetings.
- Respond to miscellaneous administrative submittals. Four Working Drawings have been received and are under review.

Field work

- Contractor continues to move staff into the field office and Working Drawing Campus.
- Field work is scheduled to begin in Spring 2007.
- Contractor finalizing agreements with manufacturers, fabricators, suppliers and subcontractors.

ASSISTANT RE'S DAILY REPORTS:

Monday, September 4, 2006

- Mostly clear.
- Labor Day Holiday

Tuesday, September 5, 2006

- Mostly clear.
- I worked on paper/admin work at my desk. I went through Lotus Notes and straightened up the folders.
- I prepared for and attended the RFI meeting.
- I received TY Lin's responses to RFIs 116 thru 124 and sent them to Jasmina and Jing for concurrence.

TEC'D *06 SEP-26 #000413

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 09-09-06

- The server and connections are down so PMIV and the printers do not work all day.
- I went to see Bill Howe and he introduced Anna Lee to me. She is with Bleyco and she will spend time at the working drawing campus. I invited her to the Elect/ Mech RFI meeting this Thursday at 2:00.
- I updated RMS to add Grady and requested a cel phone for him.

Wednesday, September 6, 2006

- Mostly clear.
- I worked on RFI's 116 through 125. Spoke to Howe and others in managing the response.
- I did other paper work at my desk.

Thursday, September 7, 2006

- Mostly clear.
- I attended the Safety Meeting and participated in the discussion regarding the subject of the meeting: Emergency Response Plan. Alex worked with Fernando Leon following the meeting and refined our Plan.
- I researched, prepared and sent the reports to Habby and Jacobo.
- I prepared for attended the RFI meeting.
- Gary and I hosted the Elect/Mech RFI Meeting. We agreed that the Working Drawing Campus would be occupied on Tuesdays and that the Elect/Mech RFI Meeting would be every Thursday afternoon at 2:00. We also agreed on a specific response plan for each of the RFI's 116 through 125.
- Following the meeting there was discussion regarding some Elect draft RFIs that had not yet been submitted.

Friday, September 8, 2006


- Mostly clear and mild following AM overcast.
- I went to the Senior Meeting in the DO then I had a working lunch with Finny and Mark Woods.
- I delivered a sample SWPPP submittal to Jim Davidson at ABF. I also gave him the cadd plot of the buried anchor locations at W2 that were plotted by the students. He asked for an electronic copy of the file. I had Xian send a copy of the file.
- I went to Don Ross and tasked him with the DRB set-up.
- I worked on diaries.
- Tried to clean up my desk.

Saturday, September 9, 2006

- No work planned

Sunday, September 10, 2006

- No work planned.



William B. Shedd,

SENIOR CONSTRUCTION ENGINEER