

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

<b>JOB STAMP</b>
<b>04-0120F4</b>
<b>04-SF-80-13.2/13.9</b>
<b>SAS</b>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>907 to 911</b>	DATE: <b>9/11 to 9/15/06</b> <span style="border: 1px solid black; padding: 2px;">M T W T F</span> S S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <p style="text-align: center;"><b>(NA – See Weekly Statement of Working Days)</b></p>	

**Monday:**

- Reviewed SAS CCO's 2 and 12. Ready for review/signing by Gary Pursell, RE.
- Set up appointment with Lou Wehar (ABF) to discuss pay estimate.
- Discussed ongoing CCO's with George B. and Scott F.

**Tuesday:**

- Meeting with Gary Pursell, Scott Fabel, and myself to discuss CCO's #8 (Mission Control), #2 (SWPPP Control and Maintenance), #12 (Access Control Measures), and #13 (Nesting Prevention Measures).
- Met with Lou Wehar (ABF) and Gary P. to discuss CCO #8. Lou would prefer Ct negotiate lease agreement with GE Modular and then coordinate agreement with ABF. Lou also asked us to investigate insurance requirements needed including liability and utility arraignments for entire campus once KMF leaves. We agreed and would get back with ABF to discuss this CCO further.
- Met with Lou (ABF) and Paul Kooner (Ct) to discuss SAS September pay estimate. No problems foreseen at this time.

**Wednesday:**


- J-job meeting to discuss possible alternatives to reduce CCO days (commensurable under the TRO item). This discussion with John (Diablo Eng.) and Dick Bice (Diablo Owner) was open to all ideas including altering some of the contract work, accelerating some work, and bringing in additional forces. Diablo and Caltrans shall prepare a list of possible items. A cost benefit analysis shall be preformed on all viable suggestion to insure a benefit to the Department is realized.
- Attended four hour defensive driving class held in District Office.
- Discussed Mission Control CCO with Gary P. over the phone. Agreed to pursue lease with GE Modular and to investigate utility and insurance arrangements.

**Thursday:**

- SAS CCO review meeting held with SAS and BATA personnel.
- Met with Keith O. (Skyway Senior) to investigate utility and insurance arrangements for Mission Control space. Keith said no additional insurance compensation was requested from KFM or required due to the Department be self indemnified. Electrical utilities are scheduled to be transferred over to Ct when KFM leaves the site, but no immediate action needs to take place until late next year. Electrical transfer consists of changing billing information. Physical connection shall remain the same except that KFM shall disconnect their trailers.
- Contacted Simon Lam, Ct Traffic Field Investigations for Alameda County, concerning existing MBGR at toll plaza needing corrective action. This MBGR is in the J-job limits and needs to be corrected before k-rail can be removed.

**Friday:** Not present doctor's appointment for son's ear infection.

SIGNATURE

  
 (Darryl Schram)  
 TEL#06 SEP 26 000414

TITLE

**Senior Construction Engineer, SAS**