

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

JOB STAMP
04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 942 to 946	DATE: 10/16 to 10/20/06 M T W T F S S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: Not present, took Personal Holiday in order to get new passport for my son and renew my own.

Tuesday:

- Discussed new trailer CCO with Mahantesh A., SSD Senior, also reviewed RMS staffing requirements for J-job, 0120J4.
- Meeting held in Skyway trailer with Contractors and Caltrans staff (for SSD, SAS, and E2T1 projects) to coordinate YBI contractor activities. It was agreed to meet every two weeks to discuss coordination issues, next meeting at SAS trailer on 10/31/06 at 10:00am.

Wednesday:


- Reviewed new trailer CCO information with Andrew Yan, SSD Engineer. Andrew has drafted a CCO and memo that we can use as are baseline.
- Met with Keith O., Skyway Senior, and Lynn W. to discuss moving remaining personnel and files from Mission Control trailers. Keith said all should be cleared by this Friday.

Thursday:

- Missed weekly safety meeting due to traffic, will make up at next weeks Skyway safety meeting.
- Bi-weekly SAS CCO meeting held with Contractor.
- Meeting held with Gary P., Andrew Dale, and me to update Andrew on YBI issues. Andrew has been anointed the YBI oracle.
- Reviewed subcontracting request with Robert Wong. He should complete task by next Tuesday.

Friday:

- Contacted Dave Parks, GE Modular contact 510-453-9458, regarding installation of ADA ramp at S/E landing to parking lot. He would get his contractor to take a look and then update me.
- Reviewed J-job status with Richard D., RE. They are currently proceeding with the CCO to eliminate the majority of DS #203 which should save the project over \$300k. J-job staff is still evaluating delay days and acceleration proposal by Contractor to get back on track and save TRO cost. Sounds like a good idea as long as the cost/benefit is advantageous to the Department.
- Talked with Gary P., Pete S., and Mahantesh A. regarding new CCO to provide construction trailers for pier 7. Agreed that draft CCO and Memo will be ready for review by Monday.

SIGNATURE  (Darryl Schram)	TITLE Senior Construction Engineer, SAS
---	---