

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

JOB STAMP
04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 949 to 953	DATE: 10/23 to 10/27/06 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S (Circle Day)
-------------------------------	--

SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA
--	--

WEATHER: **(NA – See Weekly Statement of Working Days)**

Monday:

- Richard D. – J-job delay days discussion
- TY Linn, James Duxbury – Called regarding new mission control space. We need his impute if they wish to make any changes to the partition walls. James called back; we agreed to meet Tuesday morning.
- Meeting to discuss PMIV with P.D. and Rob Kobal regarding new specification language for Oakland Touchdown projects.
- Reviewed CCO 14 trailers and emailed to Gary P. for review.
-

Tuesday:

- Met James Duxbury, TY Linn, and reviewed former mission control trailer space and agreed to remove all
- Discussed CCO #11, Minor Civil Changes, with Gary P. who said he is almost done with his imputes to the memo.
- Discussed CCO #14 with Scott F., asked him to prepare a detailed cost estimate. Set-up meeting (Wed. at 10:00am) with Pete S., Karen Wang (HNTB), myself, and CCO staff to discuss the details and outstanding issues. Such as: (a) electrical power, (b) water service, (c) telecomm and internet service, (d) approve and order trailers, and (e) landscaping and site improvements.
- Reviewed supplemental CCO #17-1. Minor correction before needed before asking Gary to review.

Wednesday:

- Meeting held with Karen Wang, HNTB, to discuss CCO #14 – New Construction Trailers, Pete S., unavailable. Items of work that need to be addressed were identified.
- 1) Utilities to New Trailers:
 - a) Electrical. How/who will coordinate this work? Identified as CCO #6 work at the present time.
 - b) Water. How/who will coordinate this work? Identified as CCO #18 work at the present time.
 - c) Telecomm and Networking. How/who will coordinate this work? Identified as CCO #6 work at the present time.
 - d) Connection
 - 2) Site Improvements:
 - a) Landscaping. How/who will coordinate and approve this work?
 - b) Demo existing trailers. How/who will coordinate and approve this work?
 - c) Exterior lighting and electrical. How/who will coordinate and approve this work?
 - d) Parking lot details. How/who will coordinate and approve this work?
 - 3) Trailer interior details required:
 - a) Reflective ceiling plan, to be done by trailer supplier and approved by Department personnel (who?).
 - b) Power plan, to be done by trailer supplier and approved by Department personnel (who?).
 - c) Plumbing plan may be done by trailer supplier and approved by Department personnel (who?)?
 - d) Fire Sprinkler plan. Prepared by trailer supplier and approved by Department personnel (who?) possibly?
 - e) Telecommunication and Networking plan. Who will prepare and approve?

SIGNATURE  (Darryl Schram)	TITLE Senior Construction Engineer, SAS
--	---

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

JOB STAMP
04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45


ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 949 to 953	DATE: 10/23 to 10/27/06 <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

- f) Alarm. Who will scope out requirements and how will the installation be performed?
- 4) Who is going to manage the all the CCO work required to install the new trailers?
- 5) Monthly services estimated in CCO #14. Separate CCO could be written for monthly services in order to closeout installation CCO #14 in a timely manner or services could be paid through the District Office via State Furnished Materials RE Office Fund.
 - a) Electrical
 - b) Water
 - c) Sewer
 - d) Trash
 - e) Alarm
 - f) Telecomm and Networking
 - g) Landscape and site Maintenance
 - h) Interior Cleaning
- Met with Gary Pursell and discussed CCO 14, ready to go with minor changes. I shall take lead roll to ensure CCO 14 personnel are set-up to manage work. Karen Wang, HNTB Eng., has been tagged to be the PM for CCO 14 work and an additional un-named individual shall perform Superintendence duties.

- Thursday:
- SAS CCO meeting
 - Mission Control trailer review with TY Linn personnel. Additional request was made for furniture, equipment
 - Correction made to CCO 14, ready to process. Put on hold for now, other comments rolling in and some additional work to be rolled into this CCO possibly.
 - Reviewed CCO 11, minor corrections made, should be ready to process.

- Friday:
- DMV Appointment at 10:00am.
 - Reviewed Contractor exceptions to 04-2357A4 PFE with Paul Dawdy and MK Bhalla at Irene St. Construction Office in San Jose. Resolved most response issues, some issue shall require a meeting with the Contractor that I do not plan on attending due to other obligations.

SIGNATURE  (Darryl Schram)	TITLE Senior Construction Engineer, SAS
---	---