

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT  
BY WILLIAM SHEDD

File 46

**Date: 08/20/06 through 08/26/06**

**SELF-ANCHORED SUSPENSION (04-0120F4) R.E - Gary Pursell / S.R. - Rick Morrow**

---

Contract: 04-0120F4  
04-SF-80-0.6/1.3  
Contractor: FCI Constructors, Inc.

Time Elapsed -4%  
Completed - 10%  
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006  
First Working Date: May 18, 2006  
Est. Date of Completion: 2013

**STATUS OF WORK:**

Office work

- Prepare plans and contract change orders for changes not incorporated by addendum.
- Reviewing five Cost Reduction Incentive Proposals (CRIP).
- Provide direction to Requests for Information (RFI). Of 118 RFIs received, 102 responses have been provided.
- Contractor developing base line schedule with input from CT at weekly scheduling meetings.
- Respond to miscellaneous administrative submittals. Submittal of working drawing has begun.

Field work

- Contractor has begun occupying field office and working drawing campus.
- Field work is scheduled to begin in Spring 2007.
- Contractor finalizing agreements with manufacturers, fabricators, suppliers and subcontractors.

**ASSISTANT RE'S DAILY REPORTS:**

**Monday, August 21, 2006**

- Mostly clear.
- I did weekly administrative tasks.
- I spoke to Ashe and worked with Alex C. on the Emergency Response plan. We went to the Mandella Trailres to see their Power Point Presentation.
- I got more assignments for the students. I took them to see Barb at the Skyway trailer. She has a bunch of Admin stuff.
- I met with the schedulers and we had a working meeting where we discussed and identified the activities to build the W2. We met from 3:00 to 5:00.
- I prepared for tomorrows SWPPP Meeting.

TEC.D \*06 NOV-10 #000545

2  
STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT BY W. SHEDD  
Week Ending 08-26-06

- I attended Gary's Senior Staff Meeting, and followed with the general Staff Meeting.

**Tuesday, August 22, 2006**

- Mostly clear.
- I worked on paper/admin work at my desk.
- I prepared for and attended the RFI meeting.
- I instructed to go to Repro and get Reduced Plans and get John Lyons ID # as needed for his Lotus Notes.
- I sent RFI 107 to Jing and Hulsebus.
- I attended the SWPPP Meeting. It was productive. We went over the immediate requirements. We talked about a partial submittal of the SWPPP Plan that will be updated every year and revised. They need to submit the proposed Manager and his qualifications.
- I chaired the in-house scheduler meeting where we discussed Trish's W2 Work Scope. She made changes to it with our discussion. We also worked a little on Alex's Temp Tower Work Scope.

**Wednesday, August 23, 2006**

- Mostly clear.
- I worked on getting the W2 Asbuilts as informally requested by the subcontractor.
- I spent most of the morning working on some over-due Railroad flagging bills from the Marina Vista Job. I had sent them for approval and review to Jemal, but it seems that he never responded to Sacramento. I emailed and called Sac and Ambuehl and Karen and Mercado.
- I reviewed RFI's 98 and 104 and sent them out to Jasmina and Jing for responses.

**Thursday, August 24, 2006**

- Mostly clear.
- I researched, prepared and sent the reports to Habby and Jacobo.
- I attended the Safety Meeting. Many complaints about the water outage.
- I spent much of the morning working on the water outage that began yesterday at lunch. I spoke to Howe. He got porto-poties delivered with wash stations. I got Masters to get bottled water delivered for free and followed up with a call to Deborah Smith. It may be several months until we have the new water line installed so these preparations are necessary.
- I prepared for attended the RFI meeting.
- I prepared and sent the W2 asbuilt transmittal with Reba.
- I sent Gary language for the submittal register response letter.

**Friday, August 25, 2006**

- Mostly clear and mild following AM overcast.
- I worked on diaries.
- I met with howe and we went over the RFI regarding the Luminaire height and base bolt pattern. I spent most of the morning researching the issue and when I went to speak to Stan about it, he was on a conference call regarding this issue.

3  
STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT BY W. SHEDD  
Week Ending 08-26-06

I chimed in with what I had learned about it and I think all of the questions were answered and they will respond to the RFI.

- I received RFI's 116 – 125 and I reviewed them. One was electrical and the rest were mechanical. I sent them to Jing and Jasmina for responses.

**Saturday, August 26, 2006**

- No work planned

**Sunday, August 27, 2006**

- No work planned.



William B. Shedd,  
SENIOR CONSTRUCTION ENGINEER