

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 11/05/06 through 11/11/06

SELF-ANCHORED SUSPENSION (04-0120F4) R.E - Gary Pursell / S.R. - Rick Morrow

Contract: 04-0120F4

04-SF-80-0.6/1.3

Contractor: FCI Constructors, Inc.

Time Elapsed - 7%

Completed - 10%

Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006

First Working Date: May 18, 2006

Est. Date of Completion: 2013

Office work

- Preparing plans and contract change orders for changes not incorporated by addenda.
- Providing direction to Requests for Information (RFI). Of 347 RFIs received, 319 responses provided.
- Contractor developing base line schedule with input from CT. Submittal of incomplete baseline schedule was received on 10-31-06.
- Responding to miscellaneous administrative submittals. Seventeen (17) working drawings received for review.

Field work

- Contractor continues to move staff into the field office and Working Drawing Campus (WDC).
- Field work is scheduled to begin in Spring 2007.
- Contractor finalizing agreements with manufacturers, fabricators, suppliers and subcontractors.
- Pre-fabrication welding procedures and approval process are underway at ZPMC in Shanghai.

ASSISTANT RE'S DAILY REPORTS:

Monday, November 6, 2006

- Mostly clear.
- 1 worked on emails and desk paper.
- I worked with Angel on Submittal 10. We received the outstanding PB response late Friday. Angel sorting the response and collating
- I worked on RFI's 218R1, 270, 276, 233R1, 291, 292 290, 256R1, and the new one, 299.
- I worked with Alec C. on the Bridge passes that we are sending to ABF. He drafted a memo to the Toll Plaza.

TEC.D *06 NOV-21 #000580

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 11-11-06

- I studied plans E-162, E-165, E-161, E-86, 904 regarding the conduits in the barrier.

Tuesday, November 7, 2006

- Mostly clear.
- I spoke to Gary and Scott F regarding getting an Electrical specialist to help with the RFI process and other electrical stuff.
- I reviewed the Scheduling Meeting Agenda.
- From 8:00 to 10:00 I updated the RFI statuses and the log.
- From 10:00 to 12:00 I attended the E/M RFI Meeting. It was determined that several of the rfi's needed to be responded to by pb asap, as they are already late. Mark said that he would get responses out this week.
- I attended the in-house Scheduling Meeting from 12:30 to 1:00 and we discussed how we would respond to the submittal and how we would make verbal comments. From 1:00 to 3:30 we met with ABF. The Agenda is on file and my notes are in my binder. First we went through the agenda then ABF discussed the baseline in detail and asked questions.
- I cleaned up my desk.
- I worked on RFI's and had Lyons print out Log reports that demonstrate the tardy responses.

Wednesday, November 8, 2006

- Mostly clear following last night's sprinkles.
- I worked on submittal 10 and transmittals 8, 10, and 11 with Angel. We spoke to Lyons several times. We spent most of the morning on this task. We prepared for a meeting that we scheduled for tomorrow to discuss Transmittal 8. Most of the comments from PB were received on 11-1 and 11-3. We are still waiting for TY Lyn to give us the last of their comments. As soon as we get them we will send a letter.
- I worked on diaries.
- I worked on emails and sorting and renaming files.

Thursday, November 9, 2006

- Mostly clear.
- I worked on RFI 256R1 and 276.
- From 9:00 to 10:00 I chaired the E/M RFI meeting. Mark agreed to have Elory look into getting a detail for routing the rigid conduit in the light pedestal, so it can be placed during the fabrication of the pedestal.
- We met with Chris and Larry to discuss Transmittal 8. We had a long discussion regarding the transmittal process. All transmittals will be followed by a call from the reviewer to the sub who asked the question.
- I worked on the RFI log and binder.
- I got a new camera.
- I worked on the submittal 10 response with Angel and later with Gary. I left at 3:45 and he was still finishing it. He later sent it out.

3
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 11-11-06

Friday, November 10, 2006

- Mostly clear and mild.
- Holiday

Saturday, November 11, 2006

- No work planned

Sunday, November 12, 2006

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER