

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 12/31/06 through 1/6/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 9%
Completed – 15%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

•
Office work

- Contractor continues to develop the Base Line Schedule (BLS). A second formal BLS submitted on 12/21/06 was rejected for incompleteness. CT to provide comments by 1/9/07. The final BLS submittal is scheduled for 1/16/07.
- The Department has responded with comments to the Contractor's submitted draft of SWPPP Plan. Other regulatory agencies are reviewing the submittal.
- Requests for Information (RFI): 541 received – 505 (94%) responded to.
- Working Drawing Submittals: 36 received – 27 (75%) responded to.
- Contractor participating in regular meetings with other contractors to plan and coordinate YBI construction activities between multiple SFOBB contracts.

Field work

- Pre-fabrication welding procedures and approval process are underway at ZPMC in Shanghai, PRC.
- Field operations are scheduled to begin in Spring, 2007.

ASSISTANT RE'S DAILY REPORTS:

Monday, January 1, 2007

- Clear and cold.
- Holiday – No work.

Tuesday, January 2, 2007

- Clear and cold.
- I met Eric Sugiyama of PB in the parking lot. I brought him to my office and briefed him on his tasks and then brought him to the WDC and got him set up over there.
- I worked on RFI's and cleaned up my email inbox after being off for the last week.
- I prepared for, and attended the RFI meeting. There are many RFI's that require the attention of PB (Ellery) that are not being attended to with satisfaction.
- I worked on printing and sorting RFI's.
-

Wednesday, January 3, 2007

- Mostly overcast and cold.

TEC.D*07 JAN-08 #000579

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 1-06-07

- I attended the 8:30 cable / lighting meeting and we discussed the issues and concerns regarding light fixtures as shown on sheets 266 812, 759, 813. ABF needs more details. We also discussed the stanchions as shown on sheet 245. The conduit sizes need to be verified. We also discussed the pull box issues including the location and size of the boxes to be used. Placement is difficult because they have to be useable yet out of the way to allow passage.
- I chaired the Scheduling pre meeting with the my staff.
- I attended the scheduling meeting with ABF at our office. The notes are in my binder.
- I discussed the SWPPP with Alex C. and Roberto. We worked on the letter for the submittal review.
- I attended the Lighting meeting from 9:00 to 3:20, when I had to leave for an appointment.

Thursday, January 4, 2007

- Mostly rainy.
- I worked on the SWPPP / Water Board letter to ABF. It has the Water Board letter attached to it and asks for meeting with ABF to discuss, so that a response can be written to the Water Board.
- I attended the general RFI Meeting. There were some theatrics and minor fireworks. We need better involvement from PB and I believe that Eric will provide it (I hope!).
- I worked on emails and clearing my desk.
- I gave Eric a ride to Bart and impressed upon him the importance of PB's prompt attention to RFI's and Submittals.
- I wrote the weekly reports and sent them to Habb and Jacobo.

Friday, January 5, 2007

- I worked on RFI's. I put together a list of the RFI's and submittals that need PB's immediate response and I drafted and sent an email to PB asking for their prompt attention.
- I cleaned up my desk and sorted and filed papers.

Saturday, January 6, 2007

- No work planned

Sunday, January 7, 2007

- No work planned.


William B. Shedd,
SENIOR CONSTRUCTION ENGINEER