

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-17

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)
DAILY REPORT

Date: Week of September 25,
2006

Monday, September 25, 2006

Discussed escrow bid docs for "subcontract" with Norcal Structural with Peter van de Waart. Peter informed me the documents were actually an engineering services agreement and not a subcontractor. Norcal is to perform working drawings for the temporary towers.

Reviewed subcontracting requirements with Darryl, then Darryl provided follow up info, forms, etc.

Tuesday, September 26, 2006

Mechanical/Electrical weekly RFI meeting held at 10am in the Working Drawing Campus.

Had an informal partnering approach presentation by Jim Eisenhart, Ventura Consulting, this afternoon. Attendees included representatives of ABF and CT.

Wednesday, September 27, 2006

Pete's staff meeting held at 7am followed by our first planned weekly "Project Coordination" meetings with ABF. These will be informal routine meetings to discuss and coordinate key project issues.

Presentation/discussion held with Candraft-Tensor regarding their approach to working drawing development and nomenclature.

Follow up meeting/teleconference held with ABF, Oregon Iron Works, DMC, & CT on proposed changes to Hinge K pipe beams.

Thursday, September 28, 2006

Began weekly CCO meetings. ABF will attend in the future.

Reviewed copies of four proposed CCO Nos 2, 8, 12 and 13 with Steve Bushmeyer, ABF, made one small edit, then provided CCO's to Mike Flowers, which he signed.

Friday, September 29, 2006

Annual Leave

TEC.D *07 JAN-17 #000710