

Job Stamp  
04-0120F4  
04-SF-80-13.2/13.9

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Gary Pursell's  
Resident Engineer  
(Field)  
DAILY REPORT

Report No. 45. GP-19

Date: Week of October 9,  
2006

---

**Monday, October 9, 2006**

Holiday – Columbus Day

**Tuesday, October 10, 2006**

Attended weekly Mechanical/Electrical RFI meeting this am.

Finalized and hand delivered copies of two letters to Mike Flowers, 1) regarding the draft "work in progress schedule" and 2) comments on the hinge pipe beam proposal.

**Wednesday, October 11, 2006**

Pete's SFOBB managers staff meeting at 7 am

ABF Coordination Meeting with ABF & CT this morning.

Met with Bill Shedd and Grady Hart to review Mechanical & Electrical RFI's, which included a teleconference with Mark Gradski, PB, to clarify the status of some RFI's.

Drafted proposed "clean up" specification changes for incorporation into CCO 11 and forwarded to Darryl Schram.

**Thursday, October 12, 2006**

Internal CCO meeting. Directed Darryl to proceed with TBPOC approval of CCO 21 as there's a potential the amount will be over \$1M. Also, provided direction to proceed on CCO 11.

Weekly RFI Status meeting which included review of working drawing submittals.

Field review of Skyway with Bill Howe to look at Electrical/Mechanical issues, including the steel OBG section and inside the concrete box.

**Friday, October 13, 2006**

Met with Tony Anziano, Ken Terpstra, and Pete to discuss Field Branch Chiefs Meeting held at the SFOBB Toll Plaza this morning.

Attended a portion of SSPRP meeting where ABF was present to "meet & greet" the SSPRP.