

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-32

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)

Date: Week of January 8,
2007

DAILY REPORT

Monday, January 8, 2007

Steve Bonnett began working on the project today. Steve will assist with various costing efforts.

At all SAS staff meeting we received presentation on saddles and cable system installation from Don Ross and Warren Collins.

Tuesday, January 9, 2007

Pete and I met with Brian Petersen to discuss ABF's proposal for use of areas on YBI. We expressed our concern for needing more time in advance of completion of Phase 1 to advance the work on YBITS near W3.

Attended weekly Mechanical, Electrical, Piping (MEP) meeting at 10:00am.

Rick & I met with Mike Flowers and Dan Raynor in the PM to discuss protocols regarding partial submittals.

Wednesday, January 10, 2007

Attended Pete's staff meeting at 7am. Pete asked to have a CCO 21 package ready to go for TBPOC approval by February 2, 2007. Reminder to complete ethics training by Friday the 12th.

Briefly attended "Team Concrete" group meeting.

Attended core team meeting where we discussed PMIV questions (referred Steve Bushmeyer to Keith Ostantowski). Ron Crockett acknowledged mill orders for steel would have required 4 months lead time earlier in the job, but now mill orders will require 6 months lead time. Apparently, the supply/demand dynamics of the industry are changing. See notes regarding Ron's concern for application of the \$20M liability insurance cap.

Thursday, January 11, 2007

Attended biweekly tailgate safety meeting. Presentation on emergency preparedness and emergency response, particularly in the event of an earthquake. Concern raised for stop sign at access road to ABF missing (Alex to investigate) and parking lot maintenance i.e., weeds & housekeeping.

Attended meeting regarding maintaining access to the Skyway after completion of the KFM contract.

Attended areas for contractor's use coordination meeting with three contractor's present this afternoon at CCM's office on YBI. General agreement and current understanding of respective activities reached.

Friday, January 12, 2007

Attended biweekly CCO status meeting with ABF. Agreed to hold focus meetings to discuss costing of CCO 21 and 23.

Finalized out and transmitted responses to five submittals. Also sent contractor reminder of requirement for Solid Waste Disposal report.

TEC.D *07 FEB 09 #000B04