

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-33

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)
DAILY REPORT

Date: Week of January 15,
2007

Monday, January 15, 2007

Holiday. Some staff, i.e., document control and WDC, worked.

Tuesday, January 16, 2007

Attended weekly Mechanical, Electrical, Piping (MEP) meeting at 10:00am.

Received NOPC's 1 and 2 (yesterday).

Wednesday, January 17, 2007

Attended ABF Inner Core (small group) meeting where we discussed if there was a value to making T1 foundation available earlier than the April 1, 2008 date in the contract. Also discussed contractor's proposal to provide additional temp tower design reports (not required in the contract) in order to provide increased confidence in early order's for the procurement of steel products for the temp towers.

Ron Crockett indicated fabrication to begin this summer, but don't know if early or late summer.

Thursday, January 18, 2007

Attended internal (w/o ABF) CCO status update briefing. Pete Siegenthaler also attended.

Attended OBG & Tower Team meeting. Too many people in attendance. Need to review ways to pare down number of attendees.

Later in the afternoon, received briefing from Steve Bonnett and Jim Reid regarding the basis for ABF's costing of CCO 21, in preparation for tomorrow's meeting with ABF on same subject.

Friday, January 19, 2007

Mike Flowers and I met with Alishka Meyer to review her previously submitted partnering proposal.

Reviewed cost components of CCO21 as proposed by ABF. There were a number of components questioned that were inconsistent with standard practice and/or the contract language, i.e., small tools, safety equip, sanitation.

Finalized response/comment letters to Submittal 23 and Submittal 37, via State letters Nos 117 & 116, respectively.