

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-35

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)

Date: Week of January 29,
2007

DAILY REPORT

Monday, January 29, 2007

Attended SFOBB Champion Meeting. Included presentation by Amy Fowler regarding SFOBB permit conditions/requirements.

Receive supplemental NOPC for NOPC 1 & 2 dated January 26, 2007. Provided copies to Don Ross.

Prepared draft CCO 30 and Memo for review and comment.

Tuesday, January 30, 2007

Finalized CCO, Memo, and cover letter for CCO 30, Preliminary Temporary Tower Design Submittals.

Attended internal CCO status review meeting at 11am.

Discussed proceeding with a model of the east anchorage with Ali Banani. We will pursue a task order through the HNTB contract to provide modeling services. Brian Boal will provide a scope of work and estimate for the services.

Wednesday, January 31, 2007

Core team meeting with ABF at 9am with all core team members in attendance. Jim Merrill provided an update and overview of the Status of overseas fabrication efforts; in particular, ZPMC and the recent facility audit at Hochang Machinery in Korea. Also discussed the status of RFIs and submittals, including an assessment of the process and response times.

Thursday, February 1, 2007

Held a SAS CE meeting at 8:00 am. At 10am, attended a China logistics Tony Anziano and Mark Shindler being the leads.

Transmitted correspondence to ABF with notification of the first Non-Conformance Report issued at ZPMC. Also transmitted comments regarding the ABF's partial submittal of a survey plan at W2

Friday, February 2, 2007

Transmitted letter to ABF with formal notification of the results of the Department Audit of the Hochang Machinery Industries in Korea.