

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 2/04/07 through 2/10/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 11%
Completed – 15%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

STATUS OF WORK:

•
Office work

- The Department has rejected the Contractor's re-submitted SWPPP Plan.
- Contractor continues to develop the Base Line Schedule. A final BLS submittal is rescheduled within the week.
- Requests for Information (RFI): 632 received – 607 (96%) responded to.
- Working Drawing Submittals: 53 received – 43 (81%) approved.

Field work

- Pre-fabrication welding procedures and approval process are underway at ZPMC in Shanghai, PRC.
- Field operations are scheduled to begin in Spring 2007 on YBI with the completion of W2 Pier.
- Fabrication of the barge for the Shear Leg crane is underway at Oregon Iron Works.

ASSISTANT RE'S DAILY REPORTS:

Monday, February 5, 2007

- Clear and mild.
- I reviewed the WSWD and approved it for Gary's signature.
- I spent most of the morning going through emails and filing RFI's.
- I discussed Safety issues with Alex C and Gary.
- I spoke to George regarding mechanical RFI's that need to be incorporated into cco's.
- I met with Angel and we determined the mechanical RFI's that would require cco's.
- I did a practice run of the SWPPP presentation for the all staff meeting.
- I gave the SWPPP presentation at the all staff meeting.
- I went over some rfis with Grady in preparation for tomorrow's rfi meeting with ABF.

Tuesday, February 6, 2007

- Clear and cold.
- I worked on RFI's and prepared for the RFI meeting, and attended the RFI meeting.
- At the end of the meeting we discussed 4 RFI's and categorized them by CCO, not CCO, not complete, or undetermined if CCO.
- I worked on scheduling issues and discussed them with the Scheduling Staff.

TEC.D*07FEV-12#000909

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 1-10-07

- I worked on printing and sorting RFI's.
- I worked on locating the Escrow Bid Document Log. I sent emails and asked Peter Waart to send me the ABF log and set up a time to review the 10 Bid docs that ABF has submitted. Don will maintain the log from our end.
- I worked on diaries.

Wednesday, February 7, 2007

- Mostly clear and mild.
- I worked on locating the Escrow Bid Document Log.
- Met with Gary and discussed the Baseline status, Embeds missing from W2 letter, Marina Vista needs, State owned float, and Bid Docs tomorrow with Peter.
- I met with Angel and we went over the Mechanical RFI's and identified the remaining ones through 450 that need to have CCO's. Angel will update the log and send to ABF and we will meet later to discuss the ones that we disagree on.
- I met with Roberto to discuss the SWPPP and to set up a time for tomorrow to discuss the comments with Buschmeyer.
- I met with the schedulers for the pre sched meeting. We discussed the requirements for Sched Update and Sched Revision.
- I attended the Sched Meeting at ABF. There were many unexpected issues that were brought up by ABF. ABF had many people at the meeting and it did not seem too productive and seemed a bit contentious.
- I drove to Martinez and attended the Marina Vista Meeting. Most of the issues got resolved. Seems like FCI is going back on the agreement for the rock removal, and they want \$18K.

Thursday, February 8, 2007

- Rain.
- I attended the Safety Meeting and listened to Alex S. presentation on D 4 Accidents.
- I worked on RFI's, emails, and cleaning my desk.
- I revised the Habby Report and sent it out.
- I met with the schedulers who were concerned and bothered by the Sched Meeting that I had to leave early from to go to the Marina Vista Meeting in Martinez. We will have to discuss further with Gary after we are able to consolidate our thoughts.
- I worked on the SWPPP re-submittal responses that we sent to ABF last week in preparation for a meeting with Buschmeyer and Roberto this afternoon.
- I met with the scheduling team and discussed Updates, Revisions, and BL Updates.
- I met with Buschmeyer and Roberto and we discussed the SWPPP and he made the revisions while we sat there. He complained a lot but most of the revisions were necessary. There were a couple of issues that we may have a disagreement and he will submit with his position and we will review.

Friday, February 09, 2007

- Rain.
- I chaired the Work Breakdown Structure meeting to discuss a plan to develop the WBS and to identify its users.
- I worked on diaries.

3
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 1-10-07


- I worked on submittal 40 and 47 with Martin and Angel in an effort to get them out today with Gary's signature. I worked with Gary and we got the letters sent out.
- I worked on emails.
- I sent Bleyco related claim docs to Howe.
- I spoke to Sched Team about getting a lit together and presenting our concerns to Gary.

Saturday, February 10, 2007

- No work planned

Sunday, February 11, 2007

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER