

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT  
**BY WILLIAM SHEDD**

**File 46**

**Date: 3/11/07 through 3/17/07**

**SELF-ANCHORED SUSPENSION (04-0120F4)**

**Gary Pursell / Rick Morrow**

Time Elapsed – 12%  
Completed – 18%  
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006  
First Working Date: May 18, 2006  
Est. Date of Completion – Spring 2013

**STATUS OF WORK:**

Office work

- The Department is currently reviewing the CPM Baseline that was submitted 3/13/07.
- The Department has approved the resubmitted SWPPP on 3/01/07.
- Requests for Information (RFI): 733 received – 712 (97%) responded to.
- Working Drawing Submittals: 80 received – 61 (76%) responded to.

Field work

- Pre-fabrication welding procedures and approval process are underway at ZPMC in Shanghai, PRC.
- Field operations are scheduled to begin in Spring 2007, with the completion of Pier W2.
- Fabrication of the barge for the Shearleg crane is underway at Oregon Iron Works.

**ASSISTANT RE'S DAILY REPORTS:**

**Monday, March 12, 2007**

- Mostly clear and warm.
- I reviewed the WSWD and approved it for Gary's signature.
- I cleaned my desk and inbox by filing printing and responding to various issues.
- I spoke to John Lyons and he said that PB is still not keeping up with the E/M RFI's. I asked that we continue to document the status and we may need to have more discussions with PB to get more expedient action.
- I attended the Staff meeting and there was a presentation on Environmental Permits.
- I printed, read and sorted and filed RFI's.

**Tuesday, March 13, 2007**

- Mostly clear and warm.
- I had a discussion with Gary Lai regarding the new Electrical support guy that he knows in Sacramento. He will only be able to work on a part-time basis and he will be a consultant for LAM. I recommended that we get him ASAP. I need to talk to Gary and Howe.
- I printed, read, studied and filed recent RFI's.
- I chaired a MEP pre RFI meeting with my staff and we went over the Agenda that was sent by Chris B.
- I attended the MEP RFI meeting at the WDC.

2  
STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT BY W. SHEDD  
Week Ending 3-17-07

- At the end of the meeting we discussed 4 RFI's and categorized them by CCO, not CCO, not complete, or undetermined if CCO.
- Renner called to tell me that the new Baseline will be submitted today.
- I had scheduling discussions with the Mike and we briefed Gary on what to expect at the Core Meeting tomorrow. We discussed it until after 5:00.

**Wednesday, March 14, 2007**

- Mostly clear and warm.
- I spoke with Forner about China.
- I met with the Sched team and we discussed the requirements and expectations for the schedule revisions and updates.
- I met with Gary and he briefed me on the scheduling issues that discussed at the core meeting. They discussed the 7-day stagger for multiple submittals, and some of the comments from the review of the last Baseline review/rejection comments.
- I attended the Sched Meeting at ABF. We discussed the requirements and expectations for the schedule revisions and updates. We also discussed some of our comments from our brief review of the Baseline that was submitted yesterday.
- At lunch I cycled out to the Skyway and located the bells on the existing bridge with respect to the piers on the new skyway bridge.
- From 2:30 to 5:00 I attended the Electrical System Focus Meeting where we discussed the installation and testing of electrical systems for the entire project from Oakland to Island. It was proposed that the SAS adds the Skyway and OTD1 electrical work to the contract and that the SAS tests the entire system.

**Thursday, March 15, 2007**

- Mostly clear and warm.
- I attended the Gary's staff meeting.
- I worked on diaries.
- I reviewed and edited the Habby Report and had Alex send it out.
- I worked on RFI's, emails, and cleaning my desk.
- I emailed photos of the white board notes from the Electrical System Focus Meeting to Brady and Steve Huselbus.
- Renner called Stone and said that he would send a supplement to the Baseline schedule next week, to accommodate some of our comments from yesterday's meeting.
- I attended the WBS meeting from 11:00 to 1:00.
- I worked with Angel on the RFI and cco's list that Morrow sent out.

**Friday, March 16, 2007**

- Mostly clear.
- I attended the Work Breakdown Structure meeting to discuss a plan to develop the WBS and to identify its users. Jean Louis was at the meeting this week and we discussed the pmiv integration.
- I did supervisor / evaluation investigation for my staff.
- I worked on diaries.
- I organized my desk and went through emails.

3  
STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION  
ASSISTANT RESIDENT ENGINEER'S  
DAILY REPORT BY W. SHEDD  
Week Ending 3-17-07

- I met with Chris B, Brian P, Eric S, and Angel to discuss the 40 pages in the response to RFI 460. We cleared most things up, but an R1 will be submitted.
- I attended Gary Lai's RFI meeting.
- Eric S came and told me that PB will be hiring a new Electrical guy.

**Saturday, March 17, 2007**

- No work planned

**Sunday, March 18, 2007**

- No work planned.



William B. Shedd,  
SENIOR CONSTRUCTION ENGINEER