

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 4/01/07 through 4/07/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 13%
Completed – 18%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

Office work.

- Several monthly updates for the CPM schedule are anticipated for submission from the Contractor later this month
- Requests for Information (RFI): 768 received – 756 (98%) responded to.
- Working Drawing Submittals: 100 received – 77 (77%) responded to.

Field work

- Pre-fabrication welding procedures and approval process are still underway at ZPMC in Shanghai, PRC.
- Excavation for falsework footings is on going at Pier W2 for cap beam construction.
- Contractor started forming one of the falsework footing.
- Fabrication of the barge for the Shearleg crane is underway at Oregon Iron Works.

ASSISTANT RE'S DAILY REPORTS:

Monday, April 2, 2007

- Mostly clear and warm.
- I reviewed the WSWD and approved it for Gary's signature.
- I cleaned my desk and inbox by filing printing and responding to various issues.
- I went through my emails.
- I went over the outstanding submittals with Martin.
- I printed, read and sorted and filed RFI's.
- I reviewed the RFI meeting agenda and met with Angel in preparation for tomorrow's meeting.
- I discussed my request for white pvcc coated electrical conduit with Gary. He said to just order it gray (standard color) and we will paint it white later.
- Angel and I researched the Temp Nav / Aviation spec and studied the plans. We met with Chris B and got some clarification on the RFI regarding the Lights and horns.
- I had a discussion with Chris B regarding his draft agenda which had some language that was offensive to the Dept.

Tuesday, April 3, 2007

- Mostly clear and mild.

REC'D 07 APR 09 #000969

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 4-07-07

- I set an appointment for jeep maintenance because the transponder installation interferes.
- I printed, read, studied and filed recent RFI's.
- I chaired a MEP pre RFI meeting with my staff and we went over the Agenda that was sent by Chris B.
- I attended the MEP RFI meeting at the WDC. Notes and agenda are in my RFI Binder.
- At the end of the meeting we discussed 3 RFI's and categorized them by CCO, not CCO, not complete, or undetermined if CCO.
- I worked with Grady and we crafted the language for the RFI 631 response regarding the temp aviation / navigation lights and fog horns.
- I discussed the Work Breakdown structure RFI with Alex S and Martin. Martin will discuss more with Sean of ABF to confirm and clarify the question.

Wednesday, April 4, 2007

- Mostly clear and mild.
- I met with the new CT Electrical engineer consultant, Mike Travis. I introduced him to the MEP team members and Chris B and Eric S. he seems to have a lot of experience with lighting and other electrical systems on cable bridges.
- I spoke to Kenneth Young and Mike Schaaf to get a task order out for Don Ross claims.
- I discussed the Work Breakdown structure RFI with Alex S and Martin. Martin will discuss more with Sean of ABF to confirm and clarify the question.
- I met with the Sched team and we discussed the requirements and expectations for the schedule revisions and updates. We also discussed ABF letter regarding our letter for the BL acceptance letter for BL 3.1.
- I attended the Sched Meeting at ABF. We discussed the requirements and expectations for the schedule revisions and updates. It would appear that they will submit the updates in groups containing several monthly updates. The first update through Aug. 2006 will be submitted next week. More meeting notes are in my notes and filed in my Scheduling binder.
- I discussed the scheduling status with Gary.

Thursday, April 5, 2007

- Mostly clear and warm.
- I attended the Safety meeting which went well and there was group discussion.
- I worked on diaries.
- I reviewed and edited the Habby Report and had Alex send it out.
- I worked on RFI's, emails, and cleaning my inbox.
- I spoke to Gary and Chris regarding Ron Crocket's letter regarding the RFI 631 Nav / Aviation lighting.
- Philip called about RFI 508 R3 and I called Angel to get him going on it.
- I discussed the RFI regarding the Strong motion sensors with Chris and Eric. A meeting by conference call with the Mining and Geology people. We may want to go up to Sacramento for the meeting.

Friday, April 6, 2007

- Mostly clear and mild.
- Vacation Day

3
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 4-07-07

Saturday, April 7, 2007

- No work planned

Sunday, April 8, 2007

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER