

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

SFOBB East-Span
Seismic Retrofit
Project (SAS)

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's
Resident Engineer
(Field)
DAILY REPORT

Report No. 45. GP-37

Date: Week of February 12,
2007

Monday, February 12, 2007

Holiday

Tuesday, February 13, 2007

Nothing to report.

Wednesday, February 14, 2007

Small group core team meeting canceled today, as Rick Morrow was out sick and Pete and I attending the D4 Branch Chiefs meeting. In lieu of a core team meeting, I later met with Mike Flowers to discuss a handful of issues. Including the crossbeam kink/twist resolution, minor adjustment super runoff at the east end, plans for China trip the first week of March, etc. Mike pointed out some questions ABF had regarding approval and stamping working drawings, in particular, the TD drawings being used by for the OBG, and also pointed out some concerns with the design details of the traveler rails.

Thursday, February 15, 2007

At SAS CE staff meeting, discussed stairwell's being stored at W2. Will pursue either elimination of the stairwell or remove and store the components elsewhere. Also discussed crossbeam revisions, warehouse improvements, working drawing protocol in light of "freeze" issued by ABF.

Friday, February 16, 2007

Attended pre-planning meeting for upcoming China trip.

In phone conversation, I was advised by Steve Hulsebus the proposed adjustments to the super runoff on the east end would be acceptable, either of the three option currently proposed.

REC'D *07 APR-11 #000976