

Job Stamp
04-0120F4
04-SF-80-13.2/13.9

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-42

SFOBB East-Span
Seismic Retrofit
Project (SAS)

Resident Engineer
(Field)
DAILY REPORT

Date: Week of March 19,
2007

Monday, March 19, 2007

Pete S, Rick M, and I met with Tony A, Ken T, and Brian M to review SAS schedule issues.

Tuesday, March 20, 2007

Attended MEP Team meeting at 10 am. The meeting appear to be quite effective with good participation and decision making by the key attendees.

Internal meeting conducted to review and requirements and things that need to happen to start fabrication at ZPMC. A flow chart was developed and presented by METS staff. We will present this flow chart to ABF at an upcoming Fabrication Meeting.

Wednesday, March 21, 2007

At core team meeting, ABF indicated their detailer, Walter Gaddi, would be detailing traveler rails soon. This is curious since the contractor is making lots of noise that working drawings are behind schedule, so why would the detailer be working on a non-critical activity?

Eliska Meyers joined the core team meeting to present the findings of here preliminary assessment of team operations. Team leaders from the various focus teams attended this portion of the core team meeting.

Thursday, March 22, 2007

At the bi-weekly tailgate meeting we received a presentation regarding communicating safety concerns to coworkers.

Attended OBG Team meeting at 1pm. Team (ABF members) were discussing several issues that had previously been discussed and resolved at the core team level.

Friday, March 23, 2007

Met with the China team, i.e., Tony, Ken, Jason, Mike F, etc. to discuss logistics in preparation of our effort in Shanghai.

Returned Submittal 50 to ABF with comments.

REC'D *07 APR-11 #000981