

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 955 to 961	DATE: 10/30 to 11/03/2006 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER:
(NA – See Weekly Statement of Working Days)

- Monday: 0800 - 1630 = 8 hrs
- Worked on language for the CCO 011 Memo.
 - Worked on collecting RFI data for CCO 019.
 - SAS General Staff Meeting from 2 – 3:30 PM. Pre-welding starting in China this Wednesday. DRB Members proposed (Warren Bullock for ABF and Norman Anderson for CT). No SWPPP yet. Had very good presentations on PQR & WPS programs as well as joint points.
- Tuesday: 0800 - 1630 = 8 hrs
- Updated CCO 011 CPA with Gary's comments. With this new wording, also updated the CCO and Memo in CADb. Got package ready with CPA for signatures. Got CPA signed by Gary and rescanned plans and specs to get ready to go to HQ for an I&A.
 - Continued to work on backup data for the CCO 019 CCO binder.
- Wednesday: 0730 - 1600 = 8 hrs
- CPA for CCO 011 is on hold and is to be revised.
 - Prepared CCO 014 CPA package with latest revisions from Gary and Pete and gave it back for their review.
 - Worked on calculating a cost estimate for the remodeling to be done at Pier 7 Extension (TY Lin offices in the old warehouse).
- Thursday: 0730 - 1600 = 8 hrs
- Had safety meeting in the morning.
 - Had biweekly meeting with ABF on status of CCO's.
 - Completed a revised estimate for CCO 014 to include the Pier 7 Extension. Cost still at \$1.8 Million when I readjusted the initial installation cost of the new facility to reflect some better numbers that are closer to the costs used for the existing SAS and Skyway offices.
- Friday: 0730 - 1600 = 8 hrs
- Received Pete Siegenthaler's signature for CCO 011 and 017s1 CPA's. George sent CCO 011 and 017s1 CCO packages to Darryl to send to HQ for I&A for both.
 - Discussed and revised CCO 014 with Pete Siegenthaler's comments.
 - Helped Tai-Lin convert CCO 019 spreadsheet (draft) and worked with Tai & Faletteine to send it to ABF through PMIV.
 - Reviewed Tai-Lin's CCO 019 spreadsheet and added some columns (as a newer revision) to include responsible parties for each RFI, as well as concurrences and when an RFI is ready to go into the CCO.

SIGNATURE 	TITLE Scott Fabel, P.E. #001121 Consultant Engineer, SAS
--	--