

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
 04-SF-80-13.2/13.9
 SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	956 to 960	DATE:	10/30 to 11/03/06	<input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S	(Circle Day)
SHIFT HOUR:	START; 07:00	STOP; 15:30	TEMPERATURE:	MIN; NA	MAX; NA
WEATHER:	(NA – See Weekly Statement of Working Days)				

Monday:

- Prepared CADb files for CCO 11 and memo. Revised per Gary's comments
- Established electronic files for CCO 11 Draft Drawings for HQ I&A request.
- Revised draft CCO 25 to include the "Lump Sum" Clause. Noted some discrepancy on the draft CCO 25, conveyed to Jim Reid for revision.
- Attended Staff Meeting 2:00 to 3:30PM.

Tuesday:

- Received from PB (mark grodzki) via e-mail the final CCO 11 revised drawings.
- Received Alex schmitt e-mail directing the designer (PB) to change the profile elevations to match his numbers; Matter discussed with Darryl Schram and agreed on not directing the Designer on this issue.
- Met with Mark Grodzki (PB) at the drawing campus and conveyed to him our decision about the profile elevations and that this is the designers responsibility.
- Revised CCO 11 memo per Pete and Gary comments.

Wednesday:

- Met with George Baker (TYLin) at the drawing campus and discussed with him the issue of the profile elevations. George Baker confirmed that this is the Roadway designer responsibility (PB) and he does not see any problem with the profile elevations as presented.
- Meeting with Darryl, Scott and agreed on the need for a meeting with the designers (TYLin & PB) to set the pace for future changes and a good coordination between all parties.
- Arranged for scheduling the meeting with the designers for Thursday 11/2/06 at 2:00 pm.

Thursday:

- Prepared CCO log and prints for the CCO-meeting with ABF at 10:00AM.
- Attended Safety Meeting at 8:00 am.
- Attended the CCO meeting with ABF at 10:00am. Revised CCO logs afterward to include meeting notes.
- Attended the CCO Design coordination meeting at 2:00pm at the Drawing Campus. It was confirmed by Gary Pursell and Marwan Nader that all changes on revised plan sheets will be identified by both bubbling and adjacent triangle. Also confirmed by Marwan Nader that Alex Sanjines is the point of contact for the CCO changes and concurrences from the part of TYLin.

Friday:

- Received draft CCO 19 structure Drawings from Tai Lin; Pointed out to Tai the need of coordination with Bill Shedd to include the Electrical and Mechanical part.
- Prepared CCO 11 and CCO 17S1 CPA packages for HQ I&A; Forwarded to Darryl Schram.
- Prepared and filed my Weekly ARE Report.

SIGNATURE

G. Boughosn
 (George Boughosn)

TITLE

Office Engineer, SAS