

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM

<b>JOB STAMP</b>
<b>04-0120F4</b>
<b>04-SF-80-13.2/13.9</b>
<b>SAS</b>

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>949 to 953</b>	DATE: <b>10/23 to 10/27/06</b> <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>

WEATHER: **(NA – See Weekly Statement of Working Days)**

**Monday:**

- Received e-mails from Darryl Schram about CCO 14 and Schedule/Activity Codes; Copied to file.
- Established electronic files for CCO 14 and forwarded to Darryl Schram.
- Updated the Project Monthly Cost Summary "Pochanas" report and fixed discrepancies in the contingency reporting on the CCO log.

**Tuesday:**

- Established New CCO 17S1 file binder and supporting documentation.
- Updated CCO logs to include CCO 17S1 (\$350K) and CCO 14 (\$1.8M)
- Meeting with Darryl, Scott; went over CCO 14 memo and CPA.
- Meeting with Darryl, Scott; went over the Project Monthly Report "Pochanas".
- Met with Mark Grodzki of PB at Drawing Campus and made Mark aware of Structures comments about the profile elevation discrepancies between the roadway and the structure plans.

**Wednesday:**

- Received E-mail from Darryl about the new trailer cost breakdown.
- Generated a new "Meeting" sign in sheet .
- Meeting with Darryl, Scott and Karen of HNTB; went over the new trailer CCO in details.
- Meeting with Darryl, Scott, Gary and Pete; went over CCO 11 and the new trailer CCO 14.

**Thursday:**

- Prepared CCO log and prints for the CCO-meeting at 10:00AM.
- Received E-mail from Gary for the revision to CCO 11 Memo.
- Revised CCO 11 Memo per Garys' recommendations.
- Participated in the CCO internal meeting at 10:00am. Gary discussed the way Drawing Revisions should be done. The revised CCO 11 Drawings by "PB" was a good example and asked "Structures" to let "T.Y.Linn" provide similar.
- Met with Mark Grodzki of PB at Drawing Campus and confirmed with him that the drawing revisions of CCO 11 will address the Structures comments about the elevations discrepancies.

**Friday:**

- Reorganized CCO 11 to respect Drawing orders. Prepared CPA. Copy of revision given to Gary Pursell upon his request.
- Sent e-mail response to Jing C Chen (District) about CCO 11 and the reason we are changing the Spec section "Audits".
- Prepared and filed my Weekly ARE Report.

SIGNATURE  (George Boughosn)	TITLE <b>Office Engineer, SAS</b>
--	-----------------------------------

REC'D \*07 MAY 09 #001126

000538