

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	<b>983 to 989</b>	DATE:	<b>11/26 to 12/02/2006</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR:	START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE:	MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER:	<b>(NA – See Weekly Statement of Working Days)</b>		

Monday 11/27/06: 0800 - 1630 = 8 hrs

- Finished last week's diary and gave to Darryl.
- Revised CCO 019 language and inserted spec language change from TY Lin's 10/05/2006 memo. Put first page of CCO into CADb.
- Revised CCO 011 and CCO Memo. Got second revision from Gary & Pete and revised the language. Got Gary to sign CCO and CCO Memo so we can send it to HQ for an I&A (2<sup>nd</sup> attempt). Worked on getting the files scanned into the system so I can e-mail it to the DO tomorrow.
- Received CCO 010 back from ABF signed last week. Today worked on getting the CCO 010 package together for final signatures. Gary signed the CCO 010 Memo and got Pete to sign the Approval line on the CCO. Worked later on getting the CCO package ready for submission to the D4 CCO Desk for processing.

Tuesday: 11/28/06 0800 - 1630 = 8 hrs

- Sent CCO 011r1 package to D4 CCO Desk for HQ I&A.
- Received HQ I&A for CCO 011 (r1) within a few hours of sending it to the DO.
- Sent CCO 011 to ABF for signature.
- Updated progress payment spreadsheet for Est. No. 007 and updated CO EWB logs.

Wednesday: 11/29/06 0800 - 1630 = 8 hrs

- Worked on CCO 008 all day on networking, computer systems and equipment.

Thursday: 11/30/06 0730 - 1600 = 8 hrs

- Had safety meeting on cranes and lagging in the morning.
- Had CCO Meeting with ABF.
  - CCO 011: 2 sections were modified to cover HQ's concerns. Gary explained it the ABF and ABF now understands what Gary's intent was and no letter to clarify will be forthcoming.
  - CCO 019: ABF needs copies of all drawings to make sure they can price. Will send them an official draft copy through PMIV.
  - CCO 021: ABF to meet with ZPMC in Shanghai next Tuesday. This will be one item they discuss.
  - CCO 025: Sam thinks no problems. CCO should go through OK.
- I worked on reviewing and getting the CCO 019 plan package ready for submission to ABF.

Friday: 12/01/06 0730 - 1600 = 8 hrs

- Worked with Faleteine and got CCO 019 plan package to ABF through PMIV. Drawings do not contain certain mechanical and electrical plan sheets, for PB is still working on them. Roberto (under Bill Shedd), gave me his verbal approval that he was OK with the text in the PMIV transmittal to ABF, since we do not have all the electrical/mechanical sheets at this time to cover RFI's 001 through 150.
- Also worked on a draft furniture lease agreement with ABF for CCO 008. Importance is that the furniture is leased and not purchased.

SIGNATURE  TITLE **Consultant Engineer, SAS**