

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



04-0120F4  
 04-SF-80-13.2/13.9  
 SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	963 to 967	DATE:	11/06 to 11/10/06	<input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S
SHIFT HOUR:	START; 07:00 STOP; 15:30	TEMPERATURE:	MIN; NA	MAX; NA
WEATHER:	(NA – See Weekly Statement of Working Days)			

Monday:

- Received E-mail from Darryl Schram about PM (Ken Terpstra) concurrence for CCO 17S1.
- Received E-mail from Darryl Schram about "HNTB" Report on Warehouse Improvements (part of CCO 14).
- Revised CCO's log to include recent Concurrences for CCO's 11, 14 and 17S1.
- Received E-mail from Mark Grodzki (PB) about Caltrans CCO Procedure; Replied to Mark a thank you note.

Tuesday:

- Received E-mail from Darryl Schram about the proposed Lease Agreement with GE.Modular for Mission Control and to check, follow-up in order to finalize the lease.
- Met with Mark Grodzki (PB) at the drawing campus and received the latest pdf files for CCO 11 Drawings; Returned copy of Drawings to Mark with my notes for another correction.
- E-mailed the pre-final CCO 11 Drawings to concerned people (structures and Designers) for information.
- Received e-mail reply from Alex sanjines of TYLIN asking on directions and how to proceed with CCO 11 Drawings? (replied to Alex on Thursday).

Wednesday:


- Received E-mails from Darryl Schram about TYLIN request from Marwan for Mission Control equipment.
- Received final CCO 11 Drawings from PB; Identified another glitch and forwarded to Mark for correction.
- Received E-mail from Brian Boal about CCO 11 Drawings and wondering when the Profile elevation issue would be resolved? Met with Brian and informed him about the Meeting we had with the Designers last Thursday and gave him my meeting notes showing the resolution to the elevation issue (Note: Brian did not attend the meeting).

Thursday:

- Answered Brian Boals e-mail about CCO 11 Drawings and the Profile elevation issue and copied concerned people (attached my meeting notes and the sign-in sheet to our meeting with the Designers on this issue).
- Answered Alex sanjines of TYLIN similarly about CCO 11 Drawings and the Profile elevation issue.
- Attended the internal CCO meeting at 10:00am.
- Meeting with Darryl Schram, Scott Fabel and David of GE.Modular about Mission Control renovation
- Met with James Duxbury of TYLIN at the Drawing Campus and went over the Mission Control renovation and "Marwan" wish list.
- Inspected with Scott Fabel the Mission Control Trailer. Scott took pictures for the file.

Friday:

- Updated CCO logs to include yesterdays meeting notes.
- Established Binder for CCO 12 Cost Administration (1/3 ABF, 1/3 Skyway, 1/3 SAS).
- Received E-mail from Darryl Schram about Request for PM (Ken Terpstra) Concurrence to CCO 14.
- Prepared and filed my Weekly ARE Report.

SIGNATURE		TITLE	Office Engineer, SAS
	(George Boughosn)		