

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM




**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>004 to 010</b>	DATE: <b>12/17 to 12/23/2006</b> S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>08:00</b> STOP; <b>16:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

- Monday: 12/17/2006: 0800 - 1630 = 8 hrs
- Finished last week's diary.
  - Received CCO 021 cost from ABFJV, which is at \$2.6 Million. Their letter also states that this is a "partial cost", with time impacts not yet addressed. Made copies of the letter and gave copies to all involved parties on the State side for their review.
  - Visited the new Mission Control with George and inspected the construction of the handicap ramp. The ramp will be done tomorrow. The ramp is about 10-feet longer than the original bid, because the grade in the parking lot changes and he will need to install a 10-foot rest stop along the ramp, for the ramp will now be about 45-feet long, and you need a 10-foot grade break every 30-feet of ramp for a person on a wheel chair to rest. This will be above the original estimate to construct the ramp. The contractor also gave a quote on repairing the deck along the south and east sides, as well as an awning between the Skyway trailer and the Mission Control trailer for cover from the weather for TYLin to travel between the trailers, since Mission Control does not have a restroom facility.
  - Imad informed us today that CCO 014 is on TBPOC's agenda to be held on 12/21/2006 (this week).
- Tuesday: 12/18/2006 0800 - 1630 = 8 hrs
- Worked on scanning CCO Packages and cleaning up the CCO project files for Executed CCO's between CCO 001 to CCO 011 today.
  - Worked on adding a column to the RFI log to track by CCO.
- Wednesday: 12/19/2006 0800 - 1630 = 8 hrs
- Had meeting on CCO 019 at 10:15 this morning. The revised sheets will not be called draft sheets anymore (no draft numbering). Also, CCO 019 will not have any supplements.
  - Had an internal meeting on CCO 021 today. Some of the items from the subs were marked-up twice. Everyone is to get back to Brian on their comments later this week.
- Thursday: 12/20/2006 0730 - 1600 = 8 hrs
- Had CCO Internal weekly meeting in the morning.
  - Met with ABFJV at 8:30-10:00 to go over the general scope of their CCO 021 cost they submitted earlier this week and walked us through their numbers so we have a better idea of what they were giving us a cost on.
  - Received HQ ATP on CCO 025. Sent CCO 025 package to ABFJV (through PMIV) for pricing.
- Friday: 12/21/2006 0730 - 1600 = 8 hrs
- Sent CCO 022 package to D4 CCO Desk requesting for an HQ I&A.
  - CCO 014 was approved by TBPOC yesterday, per e-mail this morning. Got CCO 014 ready for signature by ABFJV.
  - Got stuff ready for bringing Paul Chui and Martin Chawanita aboard.

SIGNATURE  TITLE  
**Scott Fabel, P.E.** #001179 **Consultant Engineer, SAS**