

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 074 to 080	DATE: 2/25 to 03/03/2007 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA

WEATHER:
(NA – See Weekly Statement of Working Days)

Monday: 2/26/2007 0800-1630 = 8 hrs

- Completed diary from last week.
- Continued RFI meeting with Rock Morrow and crew (11:00-12:45)
- General staff meeting
 - Will reject baseline; Barge 90% materials received; Critical path through next year; ABF bought a new crane (Lie-Behr) w/250' boom to be used on YBI; Partnering - phase approach; Project on cover of Popular Mechanics in April/May issue.

Tuesday: 2/27/2007 0800-1630 = 8 hrs

- Worked on CCO 31 (Painting Ductile Iron Pipe) to HQ for an ATP most of the day. Got verbal approval from Ken Darby on this so we can send a letter to ABFJV today regarding the changing of using paint on the ductile iron pipe in lieu of tar, so ABFJV can order the pipe tomorrow as scheduled.

Wednesday: 2/28/2007 0800-1630 = 8 hrs


- Worked on CCO 6 HQ I&A all day. Sent to D4 CCO Desk to send to HQ for I&A. Also worked on back-up info for CCO.
- Received HQ ATP for CCO 031 - Ductile Iron Pipe.

Thursday: 3/01/2007 0800-1630 = 8 hrs

- Had CCO 024 meeting with Alex S. and HQ Traveler Rail Group.
 - Gary sending letter to ABFJV today not to order trolley mechanical at this time; HQ may change some rail already installed on Skyway to a "W" section as well. Since the rail is still in "flux", HQ suggests not to order parts until their design (HQ) is complete; Gary sending the letter today for ABFJV to continue to build the trolley scaffolding, but hold off on the mechanical due to upcoming design changes from HQ.
- Received HQ I&A for CCO 006 today with minor provisions.

Friday: 3/02/2007 0800-1630 = 8 hrs

- WBS meeting in the morning. Had PMIV go through the diary and reports to see how we can use this for the WBS.
- Worked revising small grammar and formatting issues on CCO 6 attachment with Steve Margaris, who is stamping the changes. He'll be here Monday in a meeting, and will drop-off two stamped sets for the CCO.
- Looked at status of the warehouse with Darryl, Paul and George.
- Rob Kobal said BATA wants to review CCO, NOPC, etc. logs. More info to follow.

SIGNATURE  TITLE **Scott Fabel, P.E. #001224 Consultant Engineer, SAS**