

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 068 to 072	DATE: 2/19 to 2/25/2007 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	


Monday: 2/19/07
 • Holiday

Tuesday: 2/20/07 0730 - 1600 = 8 hrs

- Carpet installers (3 workers) continued to install carpet on 1st floor. They would finish up tomorrow.
- ABF cleaned up the cage area outside of the warehouse building for the delivery of the office trailers.
- Mini blind installers (2 workers) finished putting in all the blinds.
- Talked to Brian C. regarding the status of the VCT for the stairwell. Because of the availability of materials, he and Karen discussed and agreed to substitute with vinyl treads. The installation would take place on Mar. 8 & 9.
- Called McKinley Elevator to schedule work for the wheelchair lift. Waiting to order the plexiglass and the metal back panel. Call to confirm date next week.
- Reviewed invoices from Camozzi Carpet. Discussed with Brian C. and agreed to pay when all work was completed.
- Received cost proposal from ABC for additional telecom work on room 105. Discussed with Thomas to clarify work scope.

Wednesday: 2/21/07 0730 - 1600 = 8 hrs

- Camozzi Carpet (1 worker) finished installing carpet on 1st floor and the baseboards. I went over with Brian C. in the morning the areas that require touchups on the walls and he agreed to work on Friday.
- Met with Lyle of AA to discuss the furniture layout for room 105. Also met with the sub. to estimate re-doing the ceiling tiles inside room 105.
- Followed up on cost proposal for re-keying all locks.
- Received cost proposal for putting in mini-blinds inside room 105.
- Followed up with City Mech. on cost proposal for retrofitting the HVAC units. Busy and would not be available until end of week.

SIGNATURE 	TITLE Paul Chui, P.E. Consultant Engineer, SAS
--	--

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 068 to 072	DATE: 2/19 to 2/25/2007 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

- Brian P. discussed about the location of the propane tank. He preferred the tank to stay away from their safety trailer and proposed to put on the opposite side near the pier where the tie-in to the existing gas line was outside of the building. I would discuss this over with the HVAC contractor.

Thursday: 2/22/07

0730 - 1600 = 8 hrs

- After heavy rain last night, I checked and there were no more signs of leaks from the roof.
- Followed up with Chris of Calif. Electric on the fire alarm test report.
- Received cost estimate for the additional furniture on room 105. Confirmed with Karen that no hutch is needed at this time.
- Received cost proposal for re-keying all the locks. Discussed further on different options.
- No one was working inside the warehouse building.

Friday: 2/23/07

0730 - 1600 = 8 hrs

- Camozzi (2 workers) finished up with the baseboard installation. They also put in the VCT at the side entrance. I talked to the worker and he mentioned Camozzi would come back in a month to seal the floor.
- Approved the invoice from McKinley and forward to Brian of ABF for processing. Also approved an invoice from Calif. Electric.
- Worked with HVAC sub. to pinpoint the location of the propane tank. Received a cost proposal later.
- Discussed with the locksmith the key system for all locks inside the warehouse building.
- Discussed with Chris of Calif. Electric the status of the fire alarm report.
- Worked in the afternoon on the weekly update for schedule and cost.

SIGNATURE Paul Chui, P.E.	TITLE Consultant Engineer, SAS
---	--