

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM

 04-0120F4 04-SF-80-13.2/13.9 SAS
--

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 68 to 74	DATE: 2/19 to 2/25/07 <input type="checkbox"/> (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: Holiday (President Day)

Tuesday:

- Prepared and filed my last week ARE Report.
- Met with Darryl Schram and Scott Fabel; went over CCO's log, meeting minute and updates.
- Revised CCO's log and prepared prints for meeting with ABF today at 11:00 am.
- Met with Jean Luis, Jessika of PMIV and Valetteine Bell about Plan Sheet library and updates in PMIV. The 2 approved Change Orders 011 and 022 with plan sheets revision are ready to be incorporated in the library. Jessica started the process and will be continuing at the server end to do the corrections to existing library with "r1d1" version that has to be removed. We will have a follow up meeting and training session in the near future.
- Followed up on the Steel Ladders stored within the fenced area of W2 with Darryl Schram, and James Duxbury of TYLin. James informed us that these ladders might not provide the proper access to the W2 cable loop area if installed.

Wednesday:

- Followed up on the Steel Ladders with Sean Eagen of "South South Detour" and confirmed with him the possibility of storing these ladders away from the W2 fenced area, using CC Meyers equipment.
- Met with Darryl Schram, Sean Eagen and Gilel Klebanov about the Steel Ladders issue and the possibility of scraping the metal and not store it if maintenance agree. Darryl tried to reach maintenance by phone but no luck.
- Worked on getting the Extra Work Bills from "Skyway" for the Access Control Measures or pier 7 Gate security guard billing. Prepared the cost breakdown starting November 2006, to be forwarded to ABFJV with the supporting documentation.

Thursday:

- Safety Meeting at 8:00 am.
- Reviewed with Martin Chandrawinata the CCO meeting notes for meeting with ABFJV and incorporated revisions.
- Checked with Darryl Schram on the security guard billing under the "Skyway" project and agreed on the documentation to be sent to ABFJV.
- Worked on updating the Conformed Special Provisions Binder with the approved CCO no. 22.

Friday:

- Updated CCO's tracking information following the signature of the Concurrence memo's to CCO's 6, 15, 23, 23S1, 27, and 28.
- Met with Darryl Schram, Gilel Klebanov, Bill Zanetich, Marwan Nader and James Duxbury of TYLin at the Mission Control conference room, about the Steel Ladders issue and to figure out an acceptable solution. Marwan Nader informed us about the history of these ladders. It was agreed that the ladders are of no real benefit to maintenance if installed. Bill Zanetich to investigate with the maintenance department to agree on this and the possibility of maintenance taking these ladders for their own use. TYLin will then correct the drawings to eliminate these ladders under SAS CCO No. 28 now being processed for similar corrections.
- Received a follow-up e-mail from Reza Valizadeh about the steel ladders issue and forwarded it to Bill Zanetich for information and to follow-up on it.

SIGNATURE 	TITLE (George Boughosn) #001229 Office Engineer, SAS
--	--