

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION  
**RESIDENT ENGINEER'S DAILY REPORT**  
**ASST. RESIDENT ENGINEER'S DAILY REPORT**  
 DC-CEM-4501-CUSTOM



**04-0120F4**  
**04-SF-80-13.2/13.9**  
**SAS**

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: <b>61 to 67</b>	DATE: <b>2/12 to 2/18/07</b> <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; <b>07:00</b> STOP; <b>15:30</b>	TEMPERATURE: MIN; <b>NA</b> MAX; <b>NA</b>
WEATHER: <b>(NA – See Weekly Statement of Working Days)</b>	

Monday:

- Prepared and filed my last week ARE Report.
- Worked on preparing the final approved CCO Nos. 22 Drawings to be sent to ABFJV.
- Received e-mail from Alex Schmitt about New CCO Number Request, to revise plans per the ISD's.
- Checked and cleared my PMIV actions.

Tuesday:

- Met with Darryl Schram and Scott Fabel; went over CCO's log and updates.
- Revised CCO's log and prepared prints for internal meeting today at 11:00 am.
- Processed approved CCO No. 22: Forwarded one original back to ABF through PMIV, e-mailed original spec. changes to ABF, Prepared complete CCO 22 submittal to go for District Office Input.

Wednesday:


- Completed processing approved CCO 22 and sent to D. O. today.
- Worked on incorporating the revised plan sheets of CCO 22 into the drawing binders and to update the drawing library in PMIV. Found out that PMIV is not updated, contacted Reba in this regard, who asked Valetine to call Jessika and arrange for a meeting on PMIV drawing updates and we are going to push for it.
- Worked on preparing file binders for new CCO's 34 and 35.
- Checked with James Duxbury of TYLin on the Ladders stored within the fenced area of W2. James informed me that TYLin was waiting on CT Maintenance comments, which never came, if the ladders are in fact needed, in order to do the design changes.

Thursday:

- Worked on getting CCO 30 approved by Gary and processed. One original was sent back to ABFJV.
- Worked on the issue of the Ladders stored within the fenced area of W2 (Reference ABF letter 119). Met with Amer Bata at Skyway trailer and requested information on these ladders, which I received later in an e-mail. Sean Eagen informed us that he is tasked by Jason Tom to take care of the ladders storage and move them out of the W2 fenced area.
- Prepared complete CCO 22 submittal to go for District Office Input.

Friday:

- Reviewed with Martin Chandrawinata the CCO meeting notes and forwarded notes to everyone through PMIV. Gave Martin hands on using PMIV for initiating transmittal and attachments.
- Reviewed with Paul Kooner 2 invoices from ABF for CCO 8 and rejected them as they were duplicate of former invoices.
- Followed up on the Ladders stored within the fenced area of W2 with Darryl Schram, Jim Duxbury, Sean Eagen, Robert wong and Jilel Klebanov. One set of drawing for the W2 was found and ladders locations located. A follow up is needed on this issue with Maintenance and "decision makers" in order to figure out the solution.

SIGNATURE  <b>(George Boughosn)</b>	TITLE <b>Office Engineer, SAS</b>
--	--------------------------------------