

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 061 to 065	DATE: 2/12 to 2/16/2007 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 2/12/07 0730 - 1600 = 8 hrs

- Painters (3 workers) continued to paint on 1st floor. They worked on the metal frames and doors. They also re-do the top rails of the stairway with a coat of primer.
- I noticed moisture on some of the tile ceilings on 2nd floor. Found out water leaking from the roof. Called Karen to discuss action.
- Called the carpet installer and scheduled work tomorrow on 2nd floor.
- Ceiling tile installer (1 worker) started repairing tiles on 2nd floor.
- Met with propane supplier to discuss about the retrofit work. Tried to use the existing gas line to service the furnaces and water heater.

Tuesday: 2/13/07 0730 - 1600 = 8 hrs

- Painters (3 workers) continued to finish paint on both floors. They also sprayed the K-rails.
- Carpet installers (3 workers) started to install carpet on 2nd floor.
- Lynne W. coordinated move out of furniture inside Caltrans cage within the warehouse.
- I noticed all the lights were out on 2nd floor. I asked Chris of Calif. Electric to check out and re-set the main breaker. Apparently the circuit was tripped when the tile installer took down the exit sign yesterday.
- Ceiling tile installer (3 workers) finished repair the ceiling tiles.
- Received an invoice from McKinley with the incorrect billing information. Worked with Brian P. to resolve the issue.

Wednesday: 2/14/07 0730 - 1600 = 8 hrs

- Painters (3 workers) worked on the touch-ups for both floors.
- Camozzi Carpet (2 workers) continued to install carpet on 2nd floor.
- Identified another leak on 2nd floor on the opposite side of the building. Inspected the roof with sub. for leak. Nothing obvious. Contractor would provide estimate based on fixing the seam at certain sections which look like repair was done previously.
- McKinley will re-issue a new invoice with the correct billing information.
- Went over with the propane supplier the new location of the tank and checked the furnaces, 10,000 BTU/unit. Would lose the protection of the earthquake shutoff valve.
- Called mini-blind installer to schedule work for this coming Tues.

SIGNATURE 	TITLE Paul Chui, P.E. #001235 Consultant Engineer, SAS
--	--

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 061 to 065	DATE: 2/12 to 2/16/2007 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Thursday: 2/15/07

0730 - 1600 = 8 hrs

- Carpet installer (1 worker) continued to work inside the warehouse building. He installed the baseboards on 2nd floor.
- Discussed with the HVAC contractor about the modifications of using propane for the new heat pumps and water heater.
- Talked to Karen about re-keying all the locks inside the warehouse building. Decide to have a master key for all locks and up to the occupants to change out individual locks. Also discussed about the baseboards for the break rooms and decided to hold off the installation to see if there was money for new floor tiles.
- I noticed three lights along the corridor on 1st floor and two lights near the walkway on 2nd floor were not working. I called Chris of Calif. Electric to come out tomorrow to check out.
- Discussed with Dan A. of Caltrans about the proposed location of the propane tank. He had no issue as the emergency meeting location has moved. ABF might need the space for holding tanks. Need to discuss further with Brian P.
- Received and approved the change order estimate for the roof leak repair. Scheduled work tomorrow before forecast rain next week.

Friday: 2/16/07

0730 - 1600 = 8 hrs

- Rainbow (2 workers) repaired the roof leak.
- No one showed up from Camozzi. Called and found out materials were not in. Came in next Tues. to finish carpet and baseboard installation.
- Met with HVAC sub. and the locksmith to get quotes for the work.
- Worked in the afternoon on the weekly update for schedule and cost

SIGNATURE Paul Chui, P.E.	TITLE Consultant Engineer, SAS
-------------------------------------	--

RB