

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM




04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	053 to 059	DATE:	2/04 to 02/10/2007	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR:	START; 08:00 STOP; 16:30	TEMPERATURE:	MIN; NA	MAX; NA
WEATHER:	(NA – See Weekly Statement of Working Days)			

- Monday: 2/05/2007 Dentist Appointment 0800-1200 = 4 hrs
SAS 1230-1630 = 4 hrs
- Had dentist appointment in the morning to repair a molar.
 - Wrote last week's diary.
 - Had biweekly general staff meeting.
 - Fab shop in China working on PQR's and certifying welders. 3 mock-ups right now. Formal mockup for CT late March/early April. Received first NCR at ZPMC. Rick, Gary and Brian going to China in a few weeks. Vancouver, Wash. - working on barge (critical path right now). Received baseline Friday. Building DRB. Kickoff in one or two months. Working on rates. CCO 006 (Temp Tower) final tweaks. ABFJV/CT/Designers OK with language. Rick to get final language to CCO Desk. * Add document control to biweekly CCO Internal meetings. Bill Shedd did a presentation on the SAS WPC/SWPPP Plan.
- Tuesday: 2/06/2007 0800-1630 = 8 hrs
- Got agenda ready for CCO Status meeting.
 - Had biweekly CCO Status meeting with ABFJV. Took 22 minutes to do. Notes were given to Martin. (Martin got his CT computer working today, as well as his Lotus Notes and was moved to a cubicle in this trailer).
 - Talked with Rick Morrow. Decided to implement a concurrence memo for CCO 006, even though the CCO is almost ready to go to HQ for an I&A. This way we have Rob Kobal's signature as well. Gave CCO 006 concurrence memo to Rick for signature.
 - Reviewed final comments from last week regarding CCO 015 concurrence memo. Gave final version to Gil for signature, so this document can go to the bosses for their signatures.
 - Sent 2 modified plan sheets to ABFJV through PMIV. (Plan Sheets 538R1 and 529R1). This involved a modification of the plate dimension to reduce cost of CCO 021 by about \$56K.
- Wednesday: 2/07/2007 0800-160 = 8 hrs
- Gil Klebanov signed CCO 015 Concurrence Memo. Gave the Memo to Rick Morrow for his signature.
 - Worked on CCO 023 Concurrence Memo and plans the rest of the day.
- Thursday: 2/08/2007 0800-1630 = 8 hrs
- Had safety meeting in the morning.
 - Got CCO 015 Con Memo signed by Rick Morrow. Gave to Rob Kobal for cursory review since HQ concurrence is not required, but the CCO does reflect risk management.
 - Worked most of the day on CCO 023 plan sheet and a log due to missing PE stamps, revised CCO tables on the plan sheets, missing clouding, etc.
- Friday: 2/09/2007 0800-1630 = 8 hrs
- Got CCO 015 Concurrence Memo back from Rob Kobal. He said that even though it involves risk management, he would not sign it because he doesn't have to. Gave to Gary for signature, who signed it.
 - Had WBS breakdown meeting in the morning. CPM crew to give us a 5th level breakdown to review.
 - Met with Pete in the afternoon who signed CCO 015 Concurrence Memo.

SIGNATURE		TITLE	Scott Fabel, P.E. Consultant Engineer, SAS
-----------	---	-------	---