

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 96 to 102	DATE: 3/19 to 3/25/07 M T W T F S S (Circle Day)
SHIFT HOUR: START; 07:00 STOP; 15:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 3/19/07

- Prepared and filed my last week ARE Report.
- Checked on the construction of a new window at the Mission Control campus by GE Modular subcontractor (Marvin) and the installation of steel plates as a resolution to the deck drainage holes and found it to be perfect.
- Received e-mail from James Duxbury of TYLin informing us of CCO Drawings delivery. Darryl Schram and I started looking for these drawings until we found them with Brian Boal. I picked the documents and started processing them. The electronic version was copied to file. One original set was given to Alex Schmitt.
- Discovered that CCO 36 drawings are missing one. Followed up with TYLin and got the missing drawing.
- Forwarded received drawings for CCO 21 to ABFJV (through PMIV).

Tuesday: 3/20/07

- Forwarded received drawings for CCO 36 to ABFJV (through PMIV).
- Prepared CCO 15 drawing package to be forwarded to ABFJV and given to Gil Klebanov for review.
- Received e-mail from Darryl Schram about USCG Meeting of 3/14/07 and the prospect of being a future CCO. Printed to file.
- Received e-mail from TYLin requesting an electronic copy of approved CCO # 006 (Temp. Tower), forwarded copy to their server.

Wednesday: 3/21/07

- Forwarded received drawings for CCO 23 to ABFJV (through PMIV).
- Checked with "Skyway" on any new payment this month for their CCO 11 (Access Control Measures) and found no new payment this month.
- Attended with Darryl Schram and Scott Fabel the PMIV meeting for plan sheets library update.
- Transmittals received from TYLin for CCO 's 23 and 36 had some discrepancies. Transmittals were returned to TYLin and corrected today.
- Responded to my PMIV actions.


Thursday: 3/22/07

- Attended the biweekly Safety Meeting at 8:00 am.
- Received CCO Nos. 6 and 18 packages back from DO with Acceptance printout. Processed to file.
- Meeting with Ken Darby of HQ., Rob Kobal, Darryl Schram and Scott Fabel and went over the CCO's log and the different requirements.
- Revised CCO's log Format to include "CT-Maintenance", "CT-Oversight" and "Others" Concurrences.

Friday: 3/23/07

- Gave Document Control (Valetteine) a list of CCO' s that have no folders established at document Control.
- Followed up with Paul on the Water Front Building (Warehouse) extra work renovation, since Paul is going to be out on vacation next week.
- Walked the Water Front Building with Darryl Schram and Paul and identified remaining work.
- Met with Paul and Janitorial Service (Fred), who will do the final clean-up on Monday and asked him to do the final "Paint touch-up" too that day.

SIGNATURE


 (George Boughosn)

TITLE

Office Engineer, SAS

RS