

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 095 to 101	DATE: 3/18 to 03/24/2007 S <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 08:00 STOP; 16:30	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

- Monday: 3/19/2007 Sick Leave = 8 hrs
 • Took sick day due to allergies.
- Tuesday: 3/20/2007 0800-1630 = 8 hrs
 • Finished timesheet from last week.
 • Finished diary from last week.
 • Reviewed CCO (Internal) meeting minutes and gave my comments to Martin.
 • Received plan sheets for CCO 015 from TYLin yesterday. Worked on CCO 015 language and put together a draft CCO package for Gil to review prior to sending to ABFJV for a price.
 • Received plan sheets for CCO 034 from TYLin yesterday as well. Put together a CCO 034 package and gave to Gil for review prior to going to ABFJV for a price.
 • Worked with Darryl on revising CCO 004 (DRB) concurrence memo.
- Wednesday: 3/21/2007 0800-1830 = 8 + 2 OT hrs (1.5x rate)
 • Completed CCO 004 package. Ready for review. Continued to get signatures for concurrence memo.
 • Sent CCO 036 package to Reza for CT Oversight concurrence. Worked on writing CCO 036 and CCO Memo.
 • Had PMIV training for CO and project plan sheet library.
 • Worked late afternoon and overtime on getting CCO 023 S0 original plan sheets into the PMIV system for sync with ABFJV's PMIV plan sheet library.
 • Bill Zanetich concurred with CCO 036 via e-mail. Put copy in CCO file.
- Thursday: 3/22/2007 0800-1730 = 8 + 1 OT hrs (1.5x rate)
 • Safety meeting in the morning.
 • Met with Rob Kobal, Ken Darby, Darryl and George today and went over the CCO tracking log and what upcoming CCO's may need a HQ ATP of I&A.
 • Worked on plan sheets for CCO 023 in the PMIV system most of the day through 17:30 hours.
- Friday: 3/23/2007 0800-1630 = 8 hrs
 • Worked on CCO 023 plan sheets most of the day.
 • Had WBS meeting in the afternoon.
 • Got initial plans for CCO 023 to ABFJV through PMIV.

SIGNATURE		TITLE	Scott Fabel, P.E. #001254 Consultant Engineer, SAS
-----------	-------------------------------------------------------------------------------------	-------	-----------------------------------------------------------