

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
 04-SF-80-13.2/13.9
 SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46


REPORT NO.: 089 to 093	DATE: 3/12 to 3/16/2007 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Monday: 3/12/07 0730 - 1600 = 8 hrs

- Worked on the weekly update and cost in the morning.
- AA (2 workers) came in around noon to continue with the furniture installation inside the warehouse building. They did not complete as promised.
- Davis Janitorial (3 workers) started to clean up the bathrooms.
- Calif. Electric (1 worker) continued to wire for additional circuits upstairs. He brought up the issue of the furniture layout upstairs in the open area and made sure no moving around was needed. I contacted James D. of TYLin to confirm, but did not heard back from him.
- I talked to Tom G. of ABF about their people using the bathrooms inside the warehouse building. Later on, a portable toilet was brought in for their use.
- Camozzi Carpet (1 worker) came in after lunch to remove the existing tiles in the kitchen upstairs.

Tuesday: 3/13/07 0730 - 1600 = 8 hrs

- California Electric (1 worker) continued with the electrical modification upstairs. Another continued with identifying the circuits downstairs in the afternoon.
- ABC (2 workers) worked the fiberoptic on 2nd floor for the additional workstations. Discussed about adding more connections for additional workstations downstairs in the warehouse building.
- Called Ray of IDS about the lock outside of the bathrooms. Revised scope and requested for new cost estimate. Mentioned to hold off paying the invoice until all work were done.
- Camozzi Carpet (1 worker) finished the VCT upstairs at the kitchen.
- AA Furniture (2 workers) completed the furniture installation.
- Received the service agreement from Kamps Propane. After our discussion, I let Karen handle the paperwork.
- Late in the afternoon, Karen informed me the condenser units outside of the warehouse building were not working during summer time. I called to schedule startup and service appointment with City Mechanical.
- Handyman (1 worker) finished all misc. work. He also repaired the bathroom outside of the laboratory.

SIGNATURE 	TITLE Paul Chui, P.E. #001257 Consultant Engineer, SAS
--	--

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.: 089 to 093	DATE: 3/12 to 3/16/2007 S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S (Circle Day)
SHIFT HOUR: START; 07:30 STOP; 16:00	TEMPERATURE: MIN; NA MAX; NA
WEATHER: (NA – See Weekly Statement of Working Days)	

Wednesday: 3/14/07

0730 - 1600 = 8 hrs

- California Electric (2 workers) continued to work on the electrical modification upstairs.
- Discussed with Chris of California Electric about the electrical modification work on 1st floor. East side required minimum work except the open area with six proposed workstations.
- ABC (2 workers) continued with the telecom work upstairs.
- Met with Fred of Davis Janitorial to discuss about the work scope for the final cleaning.
- Called to follow up with the service appointment for the HVAC system.

Thursday: 3/15/07

0730 - 1600 = 8 hrs

- City Mechanical (1 worker) came in the morning from 8 to noon to service the HVAC system. Mentioned additional parts were needed.
- Discussed with Brian P. further on the furniture lease. Need to follow up more with Darryl.
- Met with Lyle of AA in the afternoon to count the furniture delivered over at the warehouse and PIO.
- California Electric (2 workers) continued to wire upstairs.
- Called to schedule the wheelchair lift service for tomorrow. Found out he would not be available until next Monday. Work would take two days to complete.
- Meeting with Lynne, Karen and Darryl to clarify the roles and responsibilities of the project team.
- Requested Lynne &/or Karen to mark the location of the workstations in the open area on the east side.

Friday: 3/16/07

0730 - 1600 = 8 hrs

- California Electric (2 workers) finished the electrical modification upstairs based on the original work scope. However due to meeting today with James Duxbury of TYLin & Darryl, additional electrical work was necessary. Cost quote forthcoming next week.
- ABC (2 workers) finished testing all fiberoptic connections. Requested them to provide a network map and identification of all connections.
- Called Brian Camozzi to provide a cost quote for runners in the walkways of the warehouse building.
- Kamps Propane came in to fill up the tank. Gave the delivery agreement and invoice to Chris Masters.
- Called Fred to cancel the final cleanup this coming Monday.

SIGNATURE 	TITLE Consultant Engineer, SAS
---------------	--