

STATE OF CALIFORNIA – DEPARTMENT OF TRANSPORTATION
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT
 DC-CEM-4501-CUSTOM



04-0120F4
04-SF-80-13.2/13.9
SAS

RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 45

ASST. RESIDENT ENGINEER'S DAILY REPORT – FILE CAT. 46

REPORT NO.:	088 to 094	DATE:	3/11 to 03/17/2007	S <input type="checkbox"/> M <input type="checkbox"/> T <input type="checkbox"/> W <input type="checkbox"/> T <input type="checkbox"/> F <input type="checkbox"/> S <input type="checkbox"/> (Circle Day)
SHIFT HOUR:	START; 08:00 STOP; 16:30	TEMPERATURE:	MIN; NA MAX; NA	
WEATHER:	(NA – See Weekly Statement of Working Days)			

Monday: 3/12/2007 0800-1630 = 8 hrs

- Completed weekly diary from last week.
- Worked on CCO 37 S0 Concurrence Memo (CM), CCO and CCO Attachment.
- Worked on CCO 37 S1 CM, CCO and Special Provisions.
- Reviewed status of CCO's.
- Had general staff meeting in the late afternoon.

Tuesday: 3/13/2007 0800-1630 = 8 hrs

- Reviewed CCO 22 project files to make sure all info required is in the files.
- Updated concurrence status of all CCO's.
- Sent CCO 36 CM to Brian Boal for signature. Got it back signed and trying to get the chiefs to sign the form.
- Discussed CCO 4 DRB Agreement with Rob Kobal. Still some things to iron out between Rob and Sacramento in the language. Until then, Rob agreed we could send the CM around for signature. Finished CM and gave to Darryl for review.

Wednesday: 3/14/2007 0800-1630 = 8 hrs


- Lotus Notes crashed when it started this morning. Spent the morning trying to get it working again.
- Got CCO 6 signed back from ABFJV today. Gary signed the CCO Memo and sent package to DO for processing. Gave ABFJV their executed copy as well.
- Sent CCO's 15, 16, 21 and 23 to Ken Terpstra for his concurrence.
- Sent CCO 23 to Reza for his concurrence.

Thursday: 3/15/2007 0800-1630 = 8 hrs

- Worked on electrical RFI sort for Darryl. E-mailed copy to Darryl for distribution.
- WBS meeting in the morning.
- CCO (Internal) status meeting in the afternoon.
 - Send ABFJV a copy of the CCO Status Log (Contractor version). (George did same day).
 - Check ladder plan sheets. May not need to include revision of existing ladders on plans.
- Had PMIV cost meeting for future CCO's (17s2, etc).

Friday: 3/16/2007 0800-1630 = 8 hrs

- Worked on CCO 4 and DRB Agreement most of the day.
- Worked on CCO 23 (CCO and Memo) to prepare for HQ ATP.
- Sent RFI Master Log spreadsheet to Chris Master for PMIV.
- Started to work on CCO 38, "Crossbeam Kink".

SIGNATURE		TITLE	Consultant Engineer, SAS
	Scott Fabel		07 MAY 03 #001259

RFB