

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 4/06/07 through 5/12/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 14%
Completed – 18%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

Office work

- The Contractor is currently updating subsequent CPM Schedule Monthly Update for September, 2006 through November 2006 and anticipated to be submitted by the end of May, 2007.
- The overall Contemporaneous CPM Schedule is anticipated to be submitted by the Contractor on June, 2007.
- Requests for Information (RFI): 835 received – 817 (98%) responded to.
- Working Drawing Submittals: 139 received – 110 (79%) responded to.

Field work

- Pre-fabrication welding procedures and approval process are underway at ZPMC in Shanghai, PRC.
- Fabrication of the barge for the Shearleg crane is underway at Oregon Iron Works.
- Contractor will install handrail around the foundation access; set and grout base plates on W2W and W2E; work on false work posts erection.

ASSISTANT RE'S DAILY REPORTS:

Monday, May 7, 2007

- Clear and warm.
- I reviewed the WSWD and approved it for Gary's signature.
- I cleaned my desk and inbox by filing printing and responding to various issues.
- I met with the Don and Larry and Larry will revise the Schedule Meeting Agenda to include the discussions from the previous week's meeting.
- I called Chris who was upset because of the meeting that we set up with the lighting supplier. I told him that we were not doing anything covert, only trying to verify the maintainability of the design and review the submittal. Anna later emailed that she would withdraw the submittal if we met with the supplier.
- I reviewed the lighting in the contract.
- Met with the Cable Lighting team to examine the maintenance and design of the system but the supplier did not come after he got a call from Anna.
- I attended Gary's All staff meeting.
- I attended the Road to Fab meeting. Fab is 2 to 4 months behind schedule. Welding issues and shop drawing issues are driving out the schedule.

Tuesday, May 8, 2007

- Mostly clear and mild.
- I prepared for MEP RFI meeting.

REC'D *07 MAY-14 #001298

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 5-12-07

- I attended a meeting to discuss some of the issues in the RFI 451. Still some questions regarding the Exposed wires in the exposed cable trays and questions regarding the temp TOS system equipment
- I attended the MEP RFI meeting. Notes and agenda are in my files.
- I chaired the Cable lighting meeting. We spoke to David Mac Logan on speakerphone from Moffit Nichol. We asked him to provide the design basis and data for the lighting design. We reviewed the spec requirement for the submittal and we decided to reject it due to incompleteness.

Wednesday, May 9, 2007

- Mostly clear and mild.
- I worked on emails and diaries.
- I spoke with Gary Lai and we decided to meet with ABF, PB, and TYL to discuss Submittal 2 R1 and other penetration related structural issues. I made extensive notes that are in my files. Anna and Max will work together to verify and establish the penetrations in the tower base.
- I worked with Angel to develop the next Safety meeting. We will give a presentation on Emergency Response Plan and prep.
- No scheduling meeting this week due to software training in SF.

Thursday, May 10, 2007

- Mostly clear and mild.
- I attended the Senior staff meeting. We discussed the ladders at W2, seniors to attend the core team meeting every 3rd Wednesday of the month, and the RFI yellow sheet protocol.
- I worked on desk clearing and filing.
- I met with the scheduling team and we discussed the 2 letters that need to be drafted. Larry will take the lead on the delay issues letter and Don will lead on the 4-week schedule letter.

Friday, May 11, 2007

- Mostly overcast and mild.
- I reviewed and edited the delay issues letter that Larry emailed.
- I worked on lighting issues and the response to the RFI 451.
- I spoke to folks at the WDC regarding TYL unwillingness to stamp the Submittal 105.
- I met with Alex and Angel and we developed the presentation for the next safety meeting regarding the emergency response plan.
- I went to ABF and Peter and I escrowed 10 Bid documents.
- I spoke to Chris regarding the embeds and the stud conflicts with the rebar in the concrete structures. This issue will require more discussion and a plan for the field.

Saturday, May 12, 2007

- No work planned

Sunday, May 13, 2007

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER