

STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT
BY WILLIAM SHEDD

File 46

Date: 5/20/07 through 5/26/07

SELF-ANCHORED SUSPENSION (04-0120F4)

Gary Pursell / Rick Morrow

Time Elapsed – 15%
Completed – 19%
Bid Amount: \$1,434M

Contract Approval Date: May 3, 2006
First Working Date: May 18, 2006
Est. Date of Completion – Spring 2013

STATUS OF WORK:

Office work

- The Contractor submitted the CPM Schedule Monthly Updates for September 2006 through December 2006 which the Department is currently reviewing.
- Requests for Information (RFI): 860 received – 846 (98%) responded to.
- Working Drawing Submittals: 162 received – 126 (78%) responded to.

Field work

- Pre-fabrication welding procedures and approval process are continuing at ZPMC in Shanghai, PRC.
- ZPMC is currently working on ABF Tower mock-ups and anticipates starting the Department Tower mock-ups by mid July 2007.
- The Contractor continues erecting falsework columns for pier W2 cap beams.
- Fabrication continues on the barge for the Shearleg crane at Oregon Iron Works.

ASSISTANT RE'S DAILY REPORTS:

Monday, May 21, 2007

- Clear and warm.
- I reviewed the WSWD and had several discussions regarding the controlling operation. We can't agree on using ABF's choice, the last approved update, or our choice.
- I cleaned my desk and inbox by filing printing and responding to various issues.
- I met with the Don and Larry and Larry will revise the Schedule Meeting Agenda to include the discussions from the previous week's meeting. We also discussed and edited the Larry's letter regarding the various delay issues.
- I went to the DO and copied Student Assistant resumes and applications.
- I attended the All-staff meeting.
- I discussed the latest draft of Larry's letter with Gary.

Tuesday, May 22, 2007

- Mostly clear and mild.
- I reviewed the student assistant resumes.
- I chaired a meeting with the Electrical designers to discuss the Caoo Box pole conflicts. The notes are in my files.
- I prepared for MEP RFI meeting and met with the ct MEP staff to go over the agenda.
- I attended the MEP RFI meeting. Notes and agenda are in my files.
- I worked on the letters for the scheduling issues. Larry is working on the letter for the various delay issues and Don is working on the 4-week schedule letter.

REC'D 07 MAY 29 1001391

2
STATE OF CALIFORNIA
DEPARTMENT OF TRANSPORTATION
ASSISTANT RESIDENT ENGINEER'S
DAILY REPORT BY W. SHEDD
Week Ending 5-26-07

Wednesday, May 23, 2007

- Mostly clear and warm.
- I worked on emails and diaries.
- I worked on Larry's schedule letter.
- I met with the in-house scheduling staff to review the issues prior to our meeting with ABF.
- Scheduling meeting. The notes and agenda are in my notes.
- John Hanes attended the meetings.
- I worked with Gary and Don and we finalized Larry's letter and sent it out.

Thursday, May 24, 2007

- Mostly clear and warm.
- I worked with Grady on Electrical RFI's that need to be converted to CCO's. we reviewed the process and he requested the details from the designers.
- I interviewed student assistants on the phone in the afternoon. The notes are in my file.
- I attended a long meeting to review the comments for submittal 112. Following the meeting I reviewed the letter for the response with Angel. Angel went to make copies of the submittal red lines during overtime.

Friday, May 25, 2007

- Mostly clear and mild.
- I worked on the submittal 112 rejection letter with Gary and Angel.
- I worked on dairies.
- I interviewed another student assistant. Notes are in my file.
- I sent emails requesting that we hire 4 more students and gave the names.
- I printed, sorted and filed various documents.
- I tried to clear my desk.

Saturday, May 19, 2007

- No work planned

Sunday, May 20, 2007

- No work planned.



William B. Shedd,
SENIOR CONSTRUCTION ENGINEER