

Job Stamp  
04-0120F4  
04-SF-80-13.2/13.9

STATE OF CALIFORNIA  
DEPARTMENT OF TRANSPORTATION

Gary Pursell's

Report No. 45. GP-45

SFOBB East-Span  
Seismic Retrofit  
Project (SAS)

Resident Engineer  
(Field)  
DAILY REPORT

Date: Week of April 9, 2007

---

**Monday, April 9, 2007**

Attended Champions meeting in am.

Held all-staff meeting in pm. Provided update on "road to fabrication," YBI work, temp tower steel fabrication, baseline and update schedules, etc.

Conducted a SAS all staff meeting where I provided an update of current happenings.

**Tuesday, April 10, 2007**

Received call from Cath Zmuda, HQ Const, regarding issues related to ABF's challenges with obtaining certain insurance from Macalloy Limited. I briefed Cathy on the issues, further action awaiting a response from Macalloy to ABF.

Attended kick off meeting with subcontractor on CCO 14 for establishing field office facilities.

Attended internal biweekly CCO status meeting.

**Wednesday, April 11, 2007**

Core team meeting: Discussed difficulties ABF is having bonding various subs over the long life of project. Some substitutions may be requested. Also discussed the fact that ABF schedulers have been and will be attending focus team meetings. This is an interim participation until the schedule updates are current.

**Thursday, April 12, 2007**

Attended District 4 RE meeting in Sacramento.

**Friday, April 13, 2007**

Facilitated planning meeting for the upcoming visit to the project by ZPMC executives. Mike Flowers represented ABF and Tony A, Ken T, Bart Ney, Ivy Morrison also were present. An itinerary was developed and it was agreed to participate in payment of cost via a partnering arrangement and CCO.

Finalized out several correspondence and submittal responses.

REC'D \*07 MAY-29 #001392